TRACKING REPORT for 2005 SPLOST COBB COUNTY DEPARTMENT OF TRANSPORTATION

Cobb County...Expect the Best!

Date: <u>January 11, 2006</u> STATUS REPORT - ALL PROJECTS

** Schedule Currently under revision, Will be Finalized in February 2007

Schedule Currently under revision, will be	e i ilializeu ili i (ebiuary 2	2007				
PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
INFRASTRUCTURE PRESERVATION - Bridge Rel	nab/Replacement						
Bells Ferry Road over Noonday Creek Trib Bridge Replacement	Design	Apr-06	X		May-08		
Booth Road over Olley Creek Tributary Bridge Replacement		Jan-07			Jan-08		
Burnt Hickory Road over Mud Creek Bridge Rehabilitation	Cobb DOT Engineering	Jul-06	X		May-07		
Candy Lane over Olley Creek Bridge Rehabilitation	Construction COMPLETE	Jul-06	X	X	Aug-06	X	X
Canton Road over Little Noonday Creek Bridge Replacement	Consultant Selection	Jan-07	Х		Oct-08		
Cheatham Hill Rd over Ward Creek Bridge Rehabilitation/Widening	Consultant Selection	Dec-06	Х		Aug-08		
Collins Blvd over Buttermilk Creek Bridge Replacement	Consultant Selection	Jan-07	X		Oct-07		
Collins Road over Little Allatoona Creek Bridge Rehabilitation	Construction COMPLETE	May-08	X	X	May-09	X	X
Columns Drive over Sope Creek Bridge Rehabilitation		Feb-07			Jul-07		
Concord Road over Silver Comet Trail Bridge Replacement	GDOT Design (Internal)	Jun-06	X		Feb-08		
Flint Hill Road over Olley Creek Bridge Replacement	Design Underway	Mar-06	X		Aug-07		
Garrett Road over Powder Springs Creek Bridge Replacement	Consultant Selection	Jan-07	X		Jul-08		
Hamby Road over Clark Creek Bridge Replacement		Mar-07			Nov-08		
Hermi Ped. Bridge on Paces Fy over Chatt Bridge Engineering	Concept	Apr-06	X		Aug-07		

1/11/2007 2:56 PM Page 1 of 12

	n				_		
PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
Hiram-Lithia Springs Rd over Sweetwater Crk	Consultant	Jul-06			Aug-08		
Bridge Replacement	Contract		X				
Holloman Road over Sweetwater Creek Bridge Rehabilitation	Construction COMPLETE	Jan-07	X	X	May-07	X	X
Holly Springs Road over Sewell Creek Trib Bridge Replacement	Consultant Selection	Jan-07	X		Oct-08		
Hurt Road over Olley Creek Bridge Rehabilitation	Construction COMPLETE	Apr-06	X	X	Feb-07	X	X
Indian Hills Drive over Sope Creek	Cobb DOT	Feb-07			Dec-07		
Bridge Rehabilitation	Engineering		X				
John Ward Road over Mud Creek	Cobb DOT	Dec-08			May-09		
Bridge Rehabilitation	Engineering	Dec-00	Х		Way-07		
Luther Ward Road over Mud Creek Tributary Bridge Rehabilitation	Cobb DOT Engineering	Dec-08	Х		May-09		
Macedonia Road over Noses Creek Bridge Rehabilitation	Construction COMPLETE	Jan-07	X	X	May-07	X	X
Midway Road over Allatoona Creek Tributary Bridge Replacement	Consultant Selection	Jan-07	X		Dec-07		
Mount Calvary Road over Noses Creek Bridge Replacement	Consultant Selection	Jan-07	X		Jul-07		
New Chastain Road over Noonday Creek Bridge Rehabilitation		Feb-07			May-07		
North Church Lane over CSX Railroad Bridge Replacement	Design	Feb-06	X		Dec-07		
Oglesby Road over Powder Springs Creek Bridge Replacement (2 Bridges)	Consultant Selection	Jan-07			Oct-08		
Old Hwy 41/Kennesaw Mtn NBP over CSX RR Bridge Replacement	Consultant Notice to Proceed	Mar-06	X		Nov-07		
Olive Springs Rd over Nickajack Ck Trib Bridge Replacement		Jan-07			Apr-08		
Paper Mill Road over Sope Creek Bridge Replacement		Apr-08			Jan-11		
Rock Bridge Road over Noonday Crk Trib Bridge Replacement	Consultant Selection	Jan-07	Х		Apr-07		

1/11/2007 2:56 PM Page 2 of 12

		T			-		
PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
Sewell Mill Road over Sewell Creek Bridge Rehabilitation / Bridge Widening	Consultant Selection	Jan-07	Х		Jul-08		
Stout Parkway over Gothards Creek Bridge Rehabilitation	Cobb DOT Engineering	Jan-07	X		May-07		
Worley Drive over Little Noonday Creek Bridge Replacement	Consultant Contract	Aug-06	X		Feb-08		
DRAINAGE - Drainage System Improvements							
Fern Street Culvert							
Sandy Plains Road @ SR 92	Construction Complete		X	X		X	X
Old Sewell Road	Cobb DOT Engineering	Dec-06	X		Mar-06		
Casteel Road Culvert	Cobb DOT Engineering	Jan-07	X		Jun-07		
Sewell Mill Road @ Roberts Lane	Cobb DOT Engineering	TBD	Х		TBD		
Brookside Drive @ Roberts Drive	Cobb DOT Engineering	Jan-07	X		Apr-07		
SAFETY/OPERATIONAL - Intersection Safety/Ope	rational Improveme	ents					
Atlanta Road at Paces Ferry Road Add Dual Left-turn Lanes Southbound Atlanta Road	Preliminary Design	Feb-06	Х		Aug-07		
Austell Pdr Spgs Rd @ Clay Rd Realignment and Safety Improvements		Mar-07			Nov-08		
Austell Rd at East West Conn Add 3rd Thru Lane and Dual Lefts on East West Conn	Concept	Mar-06	Х		Nov-07		
Austell Road @ Pat Mell Road Realign Pat Mell to line up with apartment entrance	Design	Underway	Х		Mar-08		
Austell Rd@Roberta Dr/Cochran Rd Improve Alignment	Design	Underway	X		Mar-08		
Barrett Pkwy@Cobb Place Blvd(East) Intersection Improvements	Property Acquisition	Underway	X	X	Apr-07		
Blair Br Rd@Oak Ridge Rd/Six Flags Dr Realignment and Safety Improvements		Jan-07			Jul-08		

1/11/2007 2:56 PM Page 3 of 12

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
Bob Cox Rd at Dallas Hwy(SR 120) Install Southbound Right-turn Lane on Bob Cox Road	Construction	Feb-06	X	Х	Nov-06	X	
Burnt Hickory Road at Due West Road Realignment and Safety Improvements		Jan-07			May-09		
Burnt Hickory Rd at Mount Calvary Rd Install a northbound right turn lane on Mt Calvary Rd		Jan-07			Jan-08		
Burnt Hickory Road @ Stout Parkway Realignment and Safety Improvements		Jan-07			Aug-08		
Chastain Road @ Bells Ferry Road Add right turn lanes	RW Acq/ Final Design	Underway	X	X	Sep-07		
Cooper Lake Rd @ King Springs Rd Improve intx sight dist to remove f\flasher; add SB channelized rt turn; lengthen eastbound lt turn; poss sig	Consultant Selection	Jan-07	X		Jul-08		
Cumberland Blvd@Cumberland Transfer Ctr Median Safety Improvements		Jul-07			Jan-08		
Dallas Hwy/SR 120 at Casteel/Old Hamilton Rd Add Northbound Right-Turn Lane	Construction Complete	Underway	X	X	Underway	X	X
Dallas Hwy/120 at Poplar Spgs Rd/Holland Rd Realign Intersection and Install Traffic Signal	Consultant Selection	Dec-06	X		May-08		
Due West Rd at Old Hamilton Road Realign Intersection and install Traffic Signal		Jan-07			May-08		
East West Connector @ Fontaine Road Add eastbound acceleration Lane at East West Conn	Consultant Selection	Mar-07	X		Mar-08		
East West Connector at Hicks Road Add Right-Turn Lanes Northbound and Southbound	Concept	Feb-06	X		Aug-07		
Floyd Road @ Clay Road Intersection Improvements	Preliminary Design	Underway	X		Aug-07		
Hickory Grove Road @ New McEver Road Add Turn Lanes; Possible Traffic Signal		Jan-07			Jan-09		
Johnson Ferry Road @ Sewell Mill Road Add dual Left Turns N; Include Sewell Mill Rd at Pine Rd Intersection Improvements		Jan-08			Oct-09		
Kennesaw Due W/Acworth Due W/Due West Improve Turn Lane		Jan-07			Oct-08		
Macland Rd/Bullard Rd @ Corner/Florence Rd Convert Bullard to Rt in Rt out with Rt Turn Lane Upgrade Sigs and Imp app grades for Macland at Corner	GDOT Design (Internal)	Underway	X	X	TBD		

1/11/2007 2:56 PM Page 4 of 12

						•	
PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
Mars Hill Road	Design	Jul-07			Jul-09		
Intersection Improvements			Х				
<grta project=""></grta>							
Mars Hill Road @ Due West Road	Consultant	Dec-06			Dec-08		
Add Turn Lanes	Negotiations		X				
Mars Hill Road @ Giles / Hill Road	Design	Underway			Mar-08		
	Design	Oliderway	Х		Mai-08		
Add Left and Right Turn Lanes - Improve Sight Distance			_ ^				
<grta project=""></grta>					3.5 0.0		
Mars Hill Road @ Hadaway Road	Design	Underway	V		Mar-08		
Add Left Turn Lanes on Mars Hill Road			X				
<grta project=""></grta>							
Mars Hill Road @ Nichols Road	Design	Underway			Mar-08		
Add Left and Right Turn Lanes			X				
Midway Road @ Luther Ward Road	Construction	Underway			Underway		
Realignment and Safety Improvements	Complete	Onaerway	X	X	Спистииу	X	X
Old Alabama Road @ Cardell Road	Cobb DOT	Underway			Feb-07		
Add Eastbound Right Turn Lane	Design	Onder way	Х	Х	100 07		
Add Eastbound Right Turn Lane	Design						
Old Dallas Road at Holland Rd		Dec-06			May-08		
Align Holland with Old Dallas at 90 Degrees		DCC-00	Х		Way-00		
Aligh Holland with Old Danas at 90 Degrees			_ ^				
Old Highway 41 @ McCollum Parkway	Construction	Underway			Jun-06		
Extend Northbound Right Turn Lane on Old Highway 41	Complete	Onderway	X	X	Jun-00	X	X
Powder Springs Road @ Cheatham Hill Road Add Right Turn Lane	Preliminary Design	Underway	X		Apr-08		
Roswell Road (SR 120) at Old Canton Road Add Capacity on Old Canton Road	Consultant Selection	Oct-06	X		Jun-08		
Sandy Plains Road at East Piedmont Road Add Dual Left-turn Lanes an Right-turn Lanes	Concept	Apr-06	Х		Dec-08		
Shallowford Road @ McPherson Road Realign and Add Turn Lanes	Cobb DOT Design	May-07			May-08		
Six Flags Road @ Riverside Parkway	Consultant	Jul-07			Jul-08	 	
Add Lt Turn EB and WB; Add EB Rt Turn	Selection	3 a1-0 /	Х		Jui-00		
	Selection		^				
Lane; Possible Traffic Signal	Caman-14 4	I. 06			T. 1.00	 	
South Gordon Road @ Pisgah Road	Consultant	Jan-06	\ <u>\</u>		Jul-08		
Add Lt Turn Lane; remove flasher; Improve St Distance	Selection		X				
Spring Road @ Campbell Road		Sep-09			Oct-11		
Intersection Improvements							
Catlent and Dood Internation Income and	Concept	Feb-06			May-09		
Stilesboro Road Intersection Improvements	Concept						
Acworth Due West Road to Shillings Road			Х				

1/11/2007 2:56 PM Page 5 of 12

PROJECT NAME Villa Rica Road @ Bullard Road	Project Phase COMPLETE	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
Intersection Improvements			X	X		X	X
Villa Rica Road @ Casteel Road Intersection Improvements	COMPLETE	Underway	X	X	Underway	X	X
West Sandtown Road at Villa Rica Road Intersection Improvements	Consultant Selection	Dec-06	X		May-08		
CONGESTION RELIEF/MOBILITY - Thoroughfare I	mprovements						
Barrett Parkway US 41 to Dallas Highway Widen to 6-ln w/ 10' trail, 5' SW, Turn Lanes		Mar-07			Nov-10		
Big Shanty Road Extension - Ph 1 Busbee Pkwy at Big Shanty Rd to Barrett Lakes Blvd New 4-Lane Divided Roadway	Design	Underway	X		Aug-08		
Big Shanty Road Extension - Ph 2 Barrett Lakes Blvd to Chastain Road New 4-Lane Divided Roadway	Design	Underway	X		Aug-08		
Big Shanty Road Extension - Ph 3 Busbee Pkwy to Chastain Meadows Parkway New 4-Lane Divided Roadway	Design	Underway	X		Aug-12		
Bill Murdock Road Sewell Mill Road to Pine Road Widen to 3-Lanes on School Side(Dodgen MS and Walton)	Preliminary Design	Feb-06	X		Aug-07		
Callaway Road Austell Road to Powder Spring Road Widen to 3 Lanes		Oct-07			Jul-11		
CedarCrest Road Paulding County Line to Governor's Towne Club Widen to 4 Lane Divided		Jul-07			Jul-11		
Cobb Parkway (CCID-1014) Mount Paran Road to Paces Mill Road Widen Bridge to 6 Lane Divided	Design	Underway	X		May-12		
Cobb Parkway Paces Mill Road to Acres Mill Road Widen to 6/8 Lane Divided	Design	Underway	X		May-12		
I-285/Atlanta Road n/a Upgrade Interchange	Concept	Underway	X		May-10		
I-285/South Cobb Drive (GDOT) n/a Upgrade Interchange	Design	Underway	X		Nov-09		
Jamerson Road Canton Road to Lee Waters Road New 4-Lane Divided Roadway		Jul-07			Oct-09		
Jiles Road Cobb Parkway to Cherokee Street Widen to 4-Lane Divided	Consultant Selection	Oct-06	X		Aug-10		
Mulkey Road Connector Mulkey Road to East West Connector New 2 Lane Roadway	Final Plans Submitted	Underway	X	X	May-07	X	

1/11/2007 2:56 PM Page 6 of 12

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
Powder Springs Road Connector		Jun-10			Feb-14		
Powder Springs Road to South Cobb Drive							
New 2/4 Lane Roadway							
Six Flags Drive		Mar-07			Aug-09		
Riverside Dr to Six Flags Pkwy and 1,600' Lee Ind. Blvd							
Widen to 3 Lanes							
South Barrett Reliever Phase 1 (TCID-14A)	Project	Underway			TBD		
Cobb Parkway to Shiloh Valley Drive	On-Hold		X	X			
New 4 Lane Roadway							
SR 280/South Cobb Drive (GDOT)		Sep-07			Nov-11		
SR 5 /Atlanta Road to Bolton Road							
Widen to 4/6 Lane Divided							
SR 92 (GDOT)	Concept	Underway			Aug-09		
Cobb Parkway to Cowan Road	(GDOT		X				
Widen to 4 Lane Divided	Consultant)						
SR 92 (GDOT)	Concept	Underway			Aug-09		
Paulding County Line to Cobb Parkway	(GDOT		X				
Widen to 4 Lane Divided	Consultant)						
Stilesboro Road	Concept	Feb-06			Aug-09		
Kennesaw Due West Rd to Barrett Pkwy			X				
Widen to 4-Lane Divided							
Stilesboro Road	Concept	Feb-06			Aug-08		
Mars Hill Road to Rosehedge Way			X				
Widen to 5/3 Lanes							
Windy Hill Road	Design	Jun-10			Aug-12		
Windy Hill Road EB to Powers Ferry Rd NB			X				
Flyover Bridge							
Windy Hill/Macland Road Connector	Concept	Feb-06			Nov-09		
Macland Rd (SR 360) at Powder Spgs to Windy Hill Road			X				
New 2-Lane Roadway (Buy R/W for Future 4-Lane)							
CONGESTION RELIEF/MOBILITY - Traffic Manage	ement						
Fiber Network Expansion		Jun-08			Aug-09		
Install fiber optic interconnect cable between traffic		Jun 00			riug 0)		
signals to improve traffic flow							
Rebuild Existing Traffic Signals	Engineering	May-06			On-going		
Upgrade Deficient Signals to Current Specifications	Lingineering	way oo	Х	N/A	On going		
opgrade Deficient signals to Current Specifications				14//			
Upgrade Traffic Signal Cabinets	Cobb DOT	Aug-06			Feb-07		
Upgrade existing traffic signals to current specifications	Design	Aug-00	X	N/A	100-07		
opgrade existing traine signals to current specifications	Design			14//			
Traffic Control Center Upgrade	+	Jun-07			Aug-08		
Upgrade the existing equipment in the TCC to		Juli-07			Aug-00		
current specifications							
Transportation Technology	MIS	Underway					
Upgrade GIS, GPS,MIS, and TIS	Underway	Onuciway	X	N/A		N/A	N/A
epgrade 010, 01 5,11115, and 115	liuci way			. 4// 1		. 4// 1	. 4// \
Traffic Signal Timing	+	Mar-07			Dec-07		
Retime Signal Corridors to Improve Traffic Flow		14141-07			Dec-07		
Realine Signal Corridors to improve Traffic Flow							
Traffic Signal Timing	+	Mar-08			Dec-08		
Retime Signal Corridors to Improve Traffic Flow		14141-08			Dec-09		
Reduce Signal Corridors to improve Traffic Flow							
		<u> </u>					

1/11/2007 2:56 PM Page 7 of 12

PROJECT NAME Traffic Signal Timing	Project Phase	Scheduled Begin 60 Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
Retime Signal Corridors to Improve Traffic Flow		Mar-09			Dec-09		
ATMS Phase 5 Expand ATMS by installing advanced technology.					Nov-07		
Expand traffic control center.							
ATMS Phase 6					Nov-07		
Expand ATMS by installing advanced technology.							
ATMS Project - Engineering Only	Consultant	Underway			May-07		
Phases 5 and 6	Contract		X	N/A			
Transportation Planning Studies		Nov-08			Aug-08		
Long-range and short-range transportation studies							
to support project development							
SAFETY/OPERATIONAL - Roadway Safety	II						
Acworth Due West Road	Concept	Mar-06	X		Feb-10		
Nance Road to Burnt Hickory Road Safety, Operational and Intersection Improvements			^				
Allgood Road		Oct-08			Jan-11		
East Piedmont Road to Allgood Road/Scufflegrit Road		001-00			Juli-11		
Rockcrest Dr hill cut							
Beech Haven Trail	Cobb DOT	Dec-06			May-07		
Ivy Ridge Drive to Winchester Trail	Design		X				
Safety/Oper-Improve Hor Curve to meet Design Speed							
Bell Ferry Road	Consultant	Sep-06	X		May-10		
I-575 to North Cobb Parkway (US41) Intersection Improvements	Negotiations		^				
Canton Road	Concept	Apr-06			May-11		
Canton Road Connector to Cherokee County	Солосро	11p1 00	Χ		1.149 11		
Corridor Improvements - Shoulders and Intersections			, .				
Childers Road		Apr-08			Jan-10		
Shallowford Road to Fulton County							
Shoulder and intersection improvements							
County Line Road	Consultant	Dec-06	X		Dec-09		
Mars Hill Road (SR 176) to Due West Road Safety/Operational Improvements - Includes 2 Bridges	Selection		^				
Gus Robinson Road		Jan-07			Jan-09		
Macland to end of street		Jan-07			Jan-07		
Safety and Operational Improve - rural shldrs (no C&G)							
Hamilton Road	Cobb DOT	Underway	•		Feb-07		
Paul Samuel Road to Naples View	Design		X	X			
Safety/Oper - Improve Horiz.curve to meet design speed							
Hickory Grove Road		Feb-07			May-09		
Baker Road to Wade Green Road							
Safety and Operational Improvements Hiram-Lithia Springs Road		Mar-09			Nov-11		
Powder Springs-Dallas Road to Humphries Hill		14141-07			1101-11		
Safety and Operational Improvements							
Jamerson Road / Wigley Road		Jan-07			May-10		
Lee Waters Road to Sandy Plains Road					•		
Safety and Op. improve-3 lane rd with rt turn lanes at intx							

1/11/2007 2:56 PM Page 8 of 12

	II .				1		
PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
Lower Roswell Road		Mar-07			Aug-09		
Roswell Street (SR 120) to Terrell Mill Road		iviai-07			rug-07		
Safety/Operational Improvements							
	G 14 4	N 06			N. 10		
Lower Roswell Road	Consultant	Nov-06	\ <u>/</u>		May-10		
Davidson Road to Fulton County Line	Selection		X				
CO-349 & BP220							
Maxham Road	Concept	Feb-06			May-08		
Veterans Memorial Hwy (SR 8) to Old Alabama Rd			X				
Safety/Operational, Narrow 4-Lane and median							
Nance Road	Consultant	Jul-06			Feb-10		
Acworth Due West to Old Hwy 41/Main Street	Negotiation		Χ				
Safety/Operational, bridge over Butler Creek	1,0800111011						
	Destinates	Eab 06			Feb-08		
North Booth Road	Preliminary	Feb-06	V		red-08		
Shiloh Road to Bells Ferry Road	Design		X				
Shoulder and intersection improvements							
Old McEver Road		Apr-08			May-09		
Main Street to New McEver Road							
Safety and Operational Improve with Curb and Gutter							
Post Oak Tritt Road	Preliminary	Underway			Feb-08		
Holly Springs Road to Fulton County	Design		Х				
Safety and Operational Improve and 2 replace bridges	2 05.5.1						
Queen Mill Road		Jul-07			Jul-09		
•		Jui-07			Jui-09		
Veterans Memorial Highway to Mableton Parkway							
Safety and Operational Improvements							
Shallowford Road	Consultant	Sep-06	.,		Nov-07		
Johnson Ferry Road to Childers Road	Negotiation		X				
Hill cut at the Kroger/Publix entrance							
Shiloh Road/Shallowford Road		Jul-08			Oct-11		
Wade Green Road to Canton Road							
Safety/Op. improve 3-lane road with rt turn lanes at intx							
Smyrna Pdr Spgs/Benson Poole Rd		Apr-07			Jan-10		
Hicks Road to Windy Hill Road		11p1 07			van 10		
Intx realign at Benson Poole/Smyrna Pdr Spgs Rd							
Terrell Mill Road	Construction	I I J			T I J		
	Construction	Underway	Х	Х	Underway	Х	
Delk Road to Old Canton Road			^	^		^	
Delk/Paper Mill/Lower Roswell/Old Canton-Intx Improve							
West Sandtown Road		Jul-08			Oct-10		
Dallas Hwy to South of Macland Rd (to new soccer field)							
Corridor Improve-add turn lanes at various intxs							
Woodland Brook Drive		Apr-09			Apr-11		
Log Cabin Road to Paces Ferry Road							
Minor Safety Improvements - add curb and gutter							
Woodlawn Drive		Apr-09			Apr-11		
Safety/Oper. Improve-bicycle improve and 2 hill cuts					•		
Johnson Ferry Road to Lower Roswell Road							
Wooten Lake Road	Preliminary	Feb-06			May-07		
Wade Green Road to Shiloh Road	Design	100 00	Х		1,1uy 07		
Shoulder and intersection improvements	Design		_ ^				
SIDEWALKS - Pedestrian and Bicycle Improvements							
South Hurt Road	Consultant	Jan-07					
	Selection		X				
			• •				
II	Ш	1					

1/11/2007 2:56 PM Page 9 of 12

			-		1		
PROJECT NAME Transit Supportive Sidewalks	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
••							
Six Flags S/W	Consultant Selection	Jan-07	X		Jun-08		
South Service Road	Consultant Selection	Jan-07	X		Nov-07		
Frey Road	Consultant Selection	Jan-07	X		Nov-07		
Busbee Parkway	Consultant Selection	Jan-07	X		Nov-07		
Barrett Parkway	Consultant Selection	Jan-07	X		Nov-07		
Hopkins Road	Consultant Selection	Jan-07	X		Nov-07		
SAFETY/OPERATIONAL - School Zone Safety	"						
Acworth Elem & Barber MS Repave and Improve Cantrell Road		Jul-08	X		Apr-10		
Austell Elementary School Traffic and Safety Improvements	Construction	Underway	X	X	Jan-07	X	
Awtrey Middle School Improve Access to School for Car/Buses@Nowlin Rd		Oct-08			Oct-09		
Baker Elementary School Improve Driveway	CCBOE Design	Oct-06	X		May-07		
Birney Elementary School Additional Turn Lanes	Consultant Selection	Dec-06	X		May-07		
Dodgen Middle School Improve Turn Lanes on Bill Murdock	Concept	Apr-06	X		Jul-08		
Durham MS and Frey Elementary School Additional Turn Lanes		Oct-07			Apr-09		
East Valley Elementary School Site Ingress/Egress Improvements		Jan-08			Jan-09		
Harmony Leland Elementary School Sidewalks, Acceleration, and Deceleration Lanes		Dec-06			Dec-07		
Kell High School Improve Signals and Traffic Patters		Oct-08			Jan-11	†	

1/11/2007 2:56 PM Page 10 of 12

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
LaBelle Elementary School Sidewalks		Dec-06			Feb-08		
Mabry Middle School		Dec-06			Dec-07		
Sidewalks		260 00			Bec 07		
McEachern High School Intx Improves at New Macland Rd @ Gaydon Rd		Oct-07			Oct-08		
Murdock Elementary School Improve Access and Turn Lanes		Oct-08			Oct-09		
Northwest Elementary School Old Stilesboro Road Existing Road Improvements (Site to be Determined)	Concept	May-06	X		Sep-07		
Pine Mountain Middle and Hayes Elementary Improve capacity at Kennesaw Due West Road		Oct-07			Apr-09		
Pitner Elementary School Reconfiguration; Turning Lanes		Apr-09			Apr-10		
Pope High School Improve School Driveway		Oct-07			Jul-08		
Russell Elementary School Additional Turn lanes	Design	Jan-07	Х		Jul-08		
Shallowford Falls Elementary School Improve driveway Access off Lassiter Road		Oct-07			Oct-08		
South Cobb High School Sidewalks on Clay Road		Oct-07			Oct-08		
Teasley Elementary School Turn Lane, Additional Entrance/Queuing Lanes	Concept (In-House)	Jan-07	×		Jul-07		
Varner Elementary School Turn Lane, Additional Entrance / Queuing Lanes		Jul-09			Jan-11		
Walton High School Improve St Dist/Add Lt Turn in the WB Lane/Realign/add Dual LT Lanes Johnson Fy		Jan-08			Oct-09		
West Cobb High School #2, SR 92 Pitner Rd - Exist Rd Improve, Site to be Determined	Concept	May-06	X		Sep-07		
Wheeler High School Site Ingress/Egress Improvements		Oct-07			Oct-08		
RESURFACING - Infrastructure Preservation	" ~ :						
Resurfacing 2006-1 LARP	Consultant Selection		X				

1/11/2007 2:56 PM Page 11 of 12

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
Resurfacing 2007-1 LARP							
ON STREET BICYCLE IMPROVEMNTS - Pedestr	rian and Bicycle Imp	rovements					
On Street Bicycle Improvements 2006		Feb-07			Mar-08		
MULTI-USE TRAILS - Pedestrian and Bicycle Imp	rovements						
SR120 Dallas Highway Streetscapes, Phase I	Design	Underway	X		TBD		
SR120 Dallas Highway Streetscapes, Phase II	Design	Underway	X		TBD		
Noonday Creek Trail, Phase I	Design	Underway	X		TBD		
Noonday Creek Trail, Phase II	Design	Underway	X		TBD		
Spring Road Multi-use Trail	Design	Underway	X		TBD		
East Cobb Trail Extension, Phase I	Consultant Selection	Nov-06	X		TBD		
MUNICIPAL PROJECTS	"	•					
Austell Powder Springs @ Threadmill Complex City of Austell Intersection Improvements		Jan-07					
Humphries Hill at C.H. James Parkway City of Austell Intersection Improvements	Design Underway	May-06	X	X	Mar-07		
Joe Jerkins Blvd and Carauster Ind, Inc. City of Austell Railroad Overpass Bridge		Jan-07					
Perkerson Mill Road @ Flint Hill Road City of Austell Improve Intersection		Jan-07					

1/11/2007 2:56 PM Page 12 of 12