

TRACKING REPORT for 2005 SPLOST
COBB COUNTY DEPARTMENT OF TRANSPORTATION
 Date: November 7, 2012



Project Schedules and Status Available at <http://www.cobbcip.org/>

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
INFRASTRUCTURE PRESERVATION - Bridge Rehab/Replacement								
D1010	<i>Bells Ferry Road over Noonday Creek Trib</i> Bridge Replacement	Construction Complete	Apr-06	X	X	Mar-08	X	X
D1020	<i>Booth Road over Olley Creek Tributary</i> Bridge Batch #4	Construction Complete	Jan-07	X	X	May-08	X	X
D1030	<i>Burnt Hickory Road over Mud Creek</i> Bridge Rehabilitation	Construction Complete	Jul-06	X	X	Apr-09	X	X
D1040	<i>Candy Lane over Olley Creek</i> Bridge Rehabilitation	Construction Complete	Apr-06	X	X	Aug-06	X	X
D1050	<i>Canton Road over Little Noonday Creek</i> Bridge Replacement Bridges Batch #2	Construction Complete	Jan-07	X	X	Nov-08	X	X
D1060	<i>Cheatham Hill Rd over Ward Creek</i> Bridge Rehabilitation/Widening Bridge Batch #3	Construction Complete	Jan-07	X	X	Apr-09	X	X
D1070	<i>Collins Blvd over Buttermilk Creek</i> Bridge Replacement Bridges Batch #1	Construction Complete	Dec-06	X	X	Mar-08	X	X
D1080	<i>Collins Road over Little Allatoona Creek</i> Bridge Rehabilitation	Construction Complete	Apr-06	X	X	Jul-06	X	X
D1090	<i>Columns Drive over Sope Creek</i> Bridge Rehabilitation Bridge Batch #5	Construction Complete	Feb-07	X	X	Jul-07	X	X
D1100	<i>Concord Road over Silver Comet Trail</i> Bridge Replacement GDOT Project	Construction Complete	Jan-06	X	X	Oct-08	X	X
D1110	<i>Flint Hill Road over Olley Creek</i> Bridge Replacement	Construction Complete	Apr-06	X	X	Jan-08	X	X
D1120	<i>Garrett Road over Powder Springs Creek</i> Bridge Replacement Bridges Batch #1	Construction Complete	Dec-06	X	X	Feb-08	X	X
D1130	<i>Hamby Road over Clark Creek</i> Bridge Replacement	Construction Complete	Feb-07	X	X	Mar-09	X	X
D1140	<i>Hermi's Ped. Bridge on Paces Fy over Chatt</i> Bridge Engineering	Construction Complete	Apr-06	X	X	Sep-08	X	X
D1150	<i>Hiram-Lithia Springs Rd over Sweetwater Crk</i> Bridge Replacement	Construction Complete	Jul-06	X	X	Apr-08	X	X

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D1160	<i>Holloman Road over Sweetwater Creek</i> Bridge Rehabilitation	Construction Complete	Aug-06	X	X	Jan-08	X	X
D1170	<i>Holly Springs Road over Sewell Creek Trib</i> Bridge Replacement Bridges Batch #2	Construction Complete	Jan-07	X	X	Sep-08	X	X
D1180	<i>Hurt Road over Olley Creek</i> Bridge Rehabilitation	Construction Complete	Jul-06	X	X	Nov-06	X	X
D1190	<i>Indian Hills Drive over Sope Creek</i> Bridge Rehabilitation Bridge Batch #5	Construction Complete	Feb-07	X	X	Nov-07	X	X
D1200	<i>John Ward Road over Mud Creek</i> Bridge Rehabilitation	Construction Complete	Jul-07	X	X	Jan-08	X	X
D1210	<i>Luther Ward Road over Mud Creek Tributary</i> Bridge Rehabilitation	Construction Complete	Jan-09	X	X	Mar-08	X	X
D1220	<i>Macedonia Road over Noses Creek</i> Bridge Rehabilitation	Construction Complete	Jan-07	X	X	May-07	X	X
D1230	<i>Midway Road over Allatoona Creek Tributary</i> Bridge Replacement Bridge Batch #3	Construction Complete	Jan-07	X	X	Jan-09	X	X
D1240	<i>Mount Calvary Road over Noses Creek</i> Bridge Replacement Bridge Batch #3	Construction Complete	Jan-07	X	X	Sep-08	X	X
D1250	<i>New Chastain Road over Noonday Creek</i> Bridge Rehabilitation Bridge Batch #5	Construction Complete	Feb-07	X	X	Jun-07	X	X
D1260	<i>North Church Lane over CSX Railroad</i> Bridge Replacement	Construction Complete	Apr-06	X	X	Aug-08	X	X
D1270	<i>Oglesby Road over Powder Springs Creek</i> Bridge Replacement (2 Bridges) Bridges Batch #1	Construction Complete	Oct-06	X	X	Apr-08	X	X
D1280	<i>Old Hwy 41/Kennesaw Mtn NBP over CSX RR</i> Bridge Replacement	Construction Complete	Apr-06	X	X	May-09	X	X
D1290	<i>Olive Springs Rd over Nickajack Ck Trib</i> Bridge Replacement Bridge Batch #4	Construction Complete	Jan-07	X	X	May-08	X	X
D1300	<i>Paper Mill Road over Sope Creek</i> Bridge Replacement	Construction Complete	Apr-08	X	N/A	Jan-09	X	X
D1310	<i>Rock Bridge Road over Noonday Crk Trib</i> Bridge Replacement Bridges Batch #2	Construction Complete	Jan-07	X	X	Oct-08	X	X
D1320	<i>Sewell Mill Road over Sewell Creek</i> Bridge Rehabilitation / Bridge Widening Bridges Batch #2	Construction Complete	Jan-07	X	X	May-09	X	X
D1330	<i>Stout Parkway over Gothards Creek</i> Bridge Rehabilitation	Construction Complete	Jan-07	X	X	Apr-07	X	X
D1340	<i>Worley Drive over Little Noonday Creek</i> Bridge Replacement	Construction Complete	Apr-06	X	X	Dec-07	X	X

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
DRAINAGE - Drainage System Improvements								
D2010	<i>Fern Street Culvert</i>	Construction Complete	Jul-06	X	X	Aug-06	X	X
D2020	<i>Sandy Plains Road @ SR 92 Emergency Pipe Repair</i>	Construction Complete	Mar-06	X	X	Jul-06	X	X
D2030	<i>Old Sewell Road @ Stonington Court</i>	Construction Complete	Jul-06	X	X	Feb-07	X	X
D2040	<i>Casteel Road Culvert</i>	Construction Complete	Jul-06	X	X	May-08	X	X
D2050	<i>Sewell Mill Road @ Roberts Lane</i>	Construction Complete	Nov-06	X	X	Jan-08	X	X
D2060	<i>Brookside Drive @ Roberts Drive</i>	Construction Complete	Apr-07	X	X	Jul-07	X	X
D2070	<i>Church Road Pipe Repair</i>	Construction Complete	Apr-07	X	X	May-07	X	X
D2080	<i>Three Chop Drive</i>	Construction Complete	Apr-07	X	X	Jun-07	X	X
D2090	<i>Hurt Road Drainage Repair</i>	Construction Complete	Apr-07	X	X	Feb-08	X	X
D2100	<i>Chanson Drive Drainage</i>	Construction Complete	Apr-07	X	X	Feb-08	X	X
D2110	<i>Cumberland Boulevard Drainage Emergency Repair</i>	Construction Complete	Apr-07	X	X	Feb-08	X	X
D2120	<i>Kings Chase</i>	Construction Complete		X	X	Aug-09	X	X
D2130	<i>Cynthia Court</i>	Construction Complete		X	X	May-08	X	X
D2140	<i>Elizabeth Lane @ Beverly Drive</i>	Construction Complete		X	X	Mar-08	X	X
D2150	<i>Booth Road</i>	Construction Complete		X	X	Apr-08	X	X
D2160	<i>Old Hwy 41 Near Stilesboro Road</i>	Construction Complete		X	X	May-08	X	X
D2170	<i>Cavalier Drive at Cool Creek Trail</i>	Construction Complete		X	X	May-08	X	X
D2180	<i>Interstate North Parkway (Cobb Water)</i>	Construction Complete		X	X	Sep-08	X	X

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D2190	Old Concord Road Drainage Improvements	Construction Complete		X	X	Aug-08	X	X
D2200	Duke Drive	Construction Complete		X	X	Jul-08	X	X
D2210	Robinson Road Drainage Improvements	Construction Complete		X	X	Jul-08	X	X
D2220	Water Place at the Exchange	Construction Complete		X	X	Aug-08	X	X
D2230	Nantucket Drive Drainage Repair	Construction Complete		X	X	Oct-08	X	X
D2240	Hicks Road at Bates Road Pipe Replacement	Construction Complete		X	X	Nov-08	X	X
D2250	Hurt Road Drainage (2) Drainage Improvements	Construction Complete		X	X	Dec-08	X	X
D2260	Newark Avenue Drainage Improvements	Construction Complete		X	X	Dec-08	X	X
D2270	Cedar Wood Court Drainage Improvements	Construction Complete		X	X	Jan-09	X	X
D2280	Callenwolde Court Drainage Improvement	Construction Complete		X	X	Feb-09	X	X
D2290	Robert Blvd at Barrett Park Drainage Improvement	Construction Complete		X	X	Apr-09	X	X
D2300	Smithstone Drive Drainage Improvement	Construction Complete		X	X	Apr-09	X	X
D2310	Shadowlawn Road Drainage Improvement	Construction Complete		X	X	Aug-09	X	X
D2320	Burnt Hickory Road-Old Mountain to Hadaway Emergency Drainage Repairs	Construction Complete		X	X	Oct-09	X	X
D2330	Dry Creek Road Emergency Drainage Repairs	Construction Complete		X	X	Oct-09	X	X
D2340	Gordon Combs Road Emergency Drainage Repairs	Construction Complete		X	X	Oct-09	X	X
D2350	Netherstone Drive Emergency Drainage Repairs	Construction Complete		X	X	Oct-09	X	X
D2360	Stillwater Drive Emergency Drainage Repairs	Construction Complete		X	X	Oct-09	X	X

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D2370	Blakedale Road Emergency Drainage Repairs	Construction Complete		X	X	Oct-09	X	X
D2380	Wicasset Parkway Emergency Drainage Repairs	Construction Complete		X	X	Oct-09	X	X
D2390	Birds Mill Street Emergency Drainage Repairs	Construction Complete		X	X	Oct-09	X	X
D2400	Hembree Road Emergency Drainage Repairs	Construction Complete		X	X	Nov-09	X	X
D2410	Ridgewood Creek Drive Emergency Drainage Repairs	Construction Complete		X	X	Oct-09	X	X
D2420	Running Fox Drive Emergency Drainage Repairs	Construction Complete		X	X	Nov-09	X	X
D2430	Sandlewood Court Emergency Drainage Repairs	Construction Complete		X	X	Oct-09	X	X
D2440	Shaw Road Emergency Drainage Repairs	Construction Complete		X	X		X	X
D2450	Sunshine Trace Emergency Drainage Repairs	Construction Complete		X	X	Dec-09	X	X
D2460	Summer Drive Emergency Drainage Repairs	Construction Complete		X	X	Oct-09	X	X
D2470a	Burnt Hickory Bridge - W. of Due West Rd, Ph I Emergency Drainage Repairs	Construction Complete		X	X	Oct-09	X	X
D2470b	Burnt Hickory Bridge - W. of Due West Rd, Ph II Emergency Drainage Repairs	Construction Complete		X	X	Dec-09	X	X
D2480	Trent Drive Emergency Drainage Repairs	Construction Complete		X	X	Nov-09	X	X
D2490	Helga Drive Emergency Drainage Repairs	Construction Complete		X	X	Nov-09	X	X
D2500	Arthurs Court Emergency Drainage Repairs	Construction Complete		X	X	Dec-09	X	X
D2510	Muirwood Place Emergency Drainage Repairs	Construction Complete		X	X	Dec-09	X	X
D2520	Muirwood Court Emergency Drainage Repairs	Construction Complete		X	X	Dec-09	X	X
D2530	Nessa Court Emergency Drainage Repairs	Construction Complete		X	X	Dec-09	X	X

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D2540	<i>Andrews Crossing</i> Emergency Drainage Repairs	Construction Complete		X	X	Dec-09	X	X
D2550	<i>Columns Drive Bridge</i> Emergency Drainage Repairs	Construction Complete		X	X		X	X
D2560	<i>Liberty Ridge Trail Emergency Repairs</i> Emergency Drainage Repairs	Construction Complete		X	X		X	X
D2570	<i>Registry Drive Emergency Repairs</i> Emergency Drainage Repairs	Construction Complete		X	X		X	X
D2580	<i>Dover Street Emergency Repairs</i> Emergency Drainage Repairs	Construction Complete		X	X		X	X
D2590	<i>Brookstone Drive Emergency Repairs</i> Emergency Drainage Repairs	Construction Complete		X	X		X	X
D2600	<i>Burnt Hickory Road Emergency Repairs</i> Emergency Drainage Repairs	Construction Complete		X	X		X	X
D2610	<i>Lake Chimney Court Emergency Repairs</i>	Construction Complete		X	X		X	X
D2620	<i>Rivaridge Drive Emergency Repairs</i>	Construction Complete		X	X		X	X
D2630	<i>Wood Glen Lane Emergency Repairs</i>	Construction Complete		X	X		X	X
D2640	<i>Woodland Brook Drive Emergency Repairs</i>	Construction Complete		X	X		X	X
D2650	<i>Apple Boulevard</i>	Construction Complete		X	X		X	X
D2660	<i>Kurtz Road</i>	Construction Complete		X	X		X	X
D2670	<i>Mill Run Way</i>	Construction Complete		X	X		X	X
D2680	<i>Country Squire Road</i>	Construction Complete		X	X		X	X
D2690	<i>Indian Hills Parkway</i>	Construction Complete		X	X		X	X
D2700	<i>Clubland Drive</i>	Construction Complete		X	X		X	X
D2710	<i>Circle 75 Parkway</i>	Construction Complete		X	X		X	X

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D2720	<i>Morgan Chase</i>	Construction Complete		X	X		X	X
D2730	<i>Old Lost Mountain Road</i>	Construction Complete		X	X		X	X
D2740	<i>Paul Samuel Rd</i> CCMWA Emergency Repair	Construction Complete		X	X		X	X
D2750	<i>Olympic Industrial Blvd</i>	Construction Complete		X	X		X	X
D2760	<i>Indian Hills Pkwy @ Eastside Elementary</i>	Construction Complete		X	X		X	X
D2770	<i>Oak Hill Drive</i>	Construction Complete		X	X		X	X
SAFETY/OPERATIONAL - Intersection Safety/Operational Improvements								
D3010	<i>Atlanta Road at Paces Ferry Road</i> Add Dual Left-turn Lanes Southbound Atlanta Road	Construction Complete	Feb-06	X	X	Nov-07	X	X
D3020	<i>Austell Pdr Spgs Rd @ Clay Rd</i> Realignment and Safety Improvements	Construction Complete	Mar-07	X	X	Oct-08	X	X
D3030	<i>Austell Rd at East West Conn</i> Add 3rd Thru Lane and Dual Lefts on East West Conn	Construction Complete	Mar-06	X	X	Oct-08	X	X
D3040	<i>Austell Road @ Pat Mell Road</i> Realign Pat Mell to line up with apartment entrance	Construction Complete	Oct-06	X	X	Jul-08	X	X
D3050	<i>Austell Rd@Roberta Dr/Cochran Rd</i> Improve Alignment	Construction Complete	Jun-06	X	X	Oct-07	X	X
D3060	<i>Barrett Pkwy@Cobb Place Blvd(East)</i> Intersection Improvements	Construction Complete	Underway	X	X	May-07	X	X
D3070	<i>Blair Br Rd@Oak Ridge Rd/Six Flags Dr</i> Realignment and Safety Improvements	Construction Complete	Jan-09	X	N/A	Jun-09	X	X
D3080	<i>Bob Cox Rd at Dallas Hwy(SR 120)</i> Install Southbound Right-turn Lane on Bob Cox Road	Construction Complete	Feb-06	X	X	Nov-06	X	X
D3090	<i>Burnt Hickory Road at Due West Road</i> Realignment and Safety Improvements	Construction Complete	Jan-07	X	X	Aug-08	X	X
D3100	<i>Burnt Hickory Rd at Mount Calvary Rd</i> Install a northbound right turn lane on Mt Calvary Rd	Construction Complete	Jan-07	X	X	Apr-08	X	X
D3110	<i>Burnt Hickory Road @ Stout Parkway</i> Realignment and Safety Improvements	Construction Complete	Jan-07	X	X	Jan-09	X	X
D3120	<i>Chastain Road @ Bells Ferry Road</i> Add right turn lanes	Construction Complete	Jul-06	X	X	May-08	X	X

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D3180	Cooper Lake Rd @ King Springs Rd Intersection Improvements <i>Intersection Batch #2</i>	Deferred Project	Jan-07	✗		TBD		
D3140	<i>Cumberland Blvd@Cumberland Transfer Ctr</i> <i>Median Safety Improvements</i>	<i>Construction Complete</i>	<i>Jul-07</i>	<i>✗</i>	<i>✗</i>	<i>Feb-08</i>	<i>✗</i>	<i>✗</i>
D3150	<i>Dallas Hwy/SR 120 at Casteel/Old Hamilton Rd</i> <i>Add Northbound Right-Turn Lane</i>	<i>Construction Complete</i>	<i>Apr-06</i>	<i>✗</i>	<i>✗</i>	<i>Jul-06</i>	<i>✗</i>	<i>✗</i>
D3160	<i>Dallas Hwy at Poplar Spgs Rd/Holland Rd</i> <i>Realign Intersection and Install Traffic Signal</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>✗</i>	<i>✗</i>	<i>Dec-08</i>	<i>✗</i>	<i>✗</i>
D3170	<i>Due West Rd @ Old Hamilton Road</i> <i>Realign Intersection and install Traffic Signal</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>✗</i>	<i>✗</i>	<i>Aug-08</i>	<i>✗</i>	<i>✗</i>
D3180	<i>East West Connector @ Fontaine Road</i> <i>Add eastbound acceleration Lane at East West Conn Intersection Batch #2</i>	<i>Construction Complete</i>	<i>Mar-07</i>	<i>✗</i>	<i>✗</i>	<i>Jul-08</i>	<i>✗</i>	<i>✗</i>
D3190	<i>East West Connector @ Hicks Road</i> <i>Add Right-Turn Lanes Northbound and Southbound</i>	<i>Construction Complete</i>	<i>Feb-06</i>	<i>✗</i>	<i>✗</i>	<i>Dec-07</i>	<i>✗</i>	<i>✗</i>
D3200	<i>Floyd Road @ Clay Road</i> <i>Intersection Improvements</i>	<i>Construction Complete</i>	<i>May-06</i>	<i>✗</i>	<i>✗</i>	<i>Nov-08</i>	<i>✗</i>	<i>✗</i>
D3210	<i>Hickory Grove Road @ New McEver Road</i> <i>Add Turn Lanes; Possible Traffic Signal</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>✗</i>	<i>✗</i>	<i>Jul-08</i>	<i>✗</i>	<i>✗</i>
D3220	Johnson Ferry Road @ Sewell Mill Road Add dual Left Turns N; Include Sewell Mill Rd at Pine Rd Intersection Improvements	Deferred Project	Jan-08	✗		TBD		
D3230	<i>Kennesaw Due W/Acworth Due W/Due West</i> <i>Improve Turn Lane</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>✗</i>	<i>✗</i>	<i>Aug-08</i>	<i>✗</i>	<i>✗</i>
D3240	Macland Rd/Bullard Rd @ Corner/Florence Rd Convert Bullard to Rt in Rt out with Rt Turn Lane Upgrade Sigs and Imp app grades for Macland at Corner	Construction GDOT	Jan-06	✗	✗	Apr-11	✗	
D3250	<i>Mars Hill Road</i> <i>Intersection Improvements</i> <i><GRTA Project></i>	<i>Construction Complete</i>	<i>Jul-07</i>	<i>✗</i>	<i>✗</i>	<i>Nov-09</i>	<i>✗</i>	<i>✗</i>
D3260	<i>Mars Hill Road @ Due West Road</i> <i>Add Turn Lanes</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>✗</i>	<i>✗</i>	<i>Nov-09</i>	<i>✗</i>	<i>✗</i>
D3270	<i>Mars Hill Road @ Giles / Hill Road</i> <i>Add Left and Right Turn Lanes - Improve Sight Dist</i> <i><GRTA Project></i>	<i>Construction Complete</i>	<i>Jan-06</i>	<i>✗</i>	<i>✗</i>	<i>Nov-09</i>	<i>✗</i>	<i>✗</i>
D3280	<i>Mars Hill Road @ Hadaway Road</i> <i>Add Left Turn Lanes on Mars Hill Road</i> <i><GRTA Project></i>	<i>Construction Complete</i>	<i>Jan-06</i>	<i>✗</i>	<i>✗</i>	<i>Jul-09</i>	<i>✗</i>	<i>✗</i>
D3290	<i>Mars Hill Road @ Nichols Road</i> <i>Add Left and Right Turn Lanes</i>	<i>Construction Complete</i>	<i>Jan-06</i>	<i>✗</i>	<i>✗</i>	<i>Nov-09</i>	<i>✗</i>	<i>✗</i>
D3300	<i>Midway Road @ Luther Ward Road</i> <i>Realignment and Safety Improvements</i>	<i>Construction Complete</i>		<i>✗</i>	<i>✗</i>		<i>✗</i>	<i>✗</i>
D3310	<i>Old Alabama Road @ Cardell Road</i> <i>Add Eastbound Right Turn Lane</i>	<i>Construction Complete</i>	<i>Apr-06</i>	<i>✗</i>	<i>✗</i>	<i>Apr-07</i>	<i>✗</i>	<i>✗</i>

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D3320	<i>Old Dallas Road at Holland Rd</i> Align Holland with Old Dallas at 90 Degrees	Construction Complete	Jan-07	X	X	Dec-08	X	X
D3330	<i>Old Highway 41 @ McCollum Parkway</i> Extend Northbound Right Turn Lane on Old Highway 41	Construction Complete	Apr-06	X	X	Jun-06	X	X
D3340	Powder Springs Road @ Cheatham Hill Road Add Right Turn Lanes	Design	Jan-06	X	X	Jun-13		
D3350	<i>Roswell Road (SR 120) at Old Canton Road</i> Add Capacity on Old Canton Road	Construction Complete	Oct-06	X	X	Mar-08	X	X
D3360	<i>Sandy Plains Road at East Piedmont Road</i> Add Dual Left-turn Lanes an Right-turn Lanes GDOT Funded Project	Construction Complete	Apr-06	X	X	Feb-10	X	X
D3370	<i>Shallowford Road @ McPherson Road</i> Realign and Add Turn Lanes	Construction Complete	May-07	X	X	Sep-07	X	X
D3380	<i>Six Flags Road @ Riverside Parkway</i> Add Lt Turn EB and WB; Add EB Rt Turn Intersection Batch #1	Construction Complete	Jan-07	X	X	Aug-08	X	X
D3390	<i>South Gordon Road @ Pisgah Road</i> Add Lt Turn Lane; remove flasher; Improve St Distance Intersection Batch #1	Construction Complete	Jan-07	X	X	Aug-08	X	X
D3400	<i>Spring Road @ Campbell Road</i> Intersection Improvements	Construction Complete	Sep-09	X	N/A	Jul-09	X	X
D3410	<i>Stilesboro Road Intersection Improvements</i> Acworth Due West Road to Shillings Road	Construction Complete	Apr-06	X	X	May-08	X	X
D3420	<i>Villa Rica Road @ Bullard Road</i> Intersection Improvements	Construction Complete		X	X		X	X
D3430	<i>Villa Rica Road @ Casteel Road</i> Intersection Improvements	Construction Complete		X	X		X	X
D3440	<i>West Sandtown Road at Villa Rica Road</i> Intersection Improvements	Construction Complete	Jan-07	X	X	Jun-08	X	X
CONGESTION RELIEF/MOBILITY - Thoroughfare Improvements								
D4010	Barrett Parkway US 41 to Dallas Highway Widen to 6-ln w/ 10' trail, 5' SW, Turn Lanes	Construction	Jan-08	X	X	May-11	X	
D4020	<i>Big Shanty Road Extension, Phase 1</i> Busbee Pkwy at Big Shanty Rd to Barrett Lakes Blvd New 4-Lane Divided Roadway	Construction GDOT Complete	Jan-06	X	X	Nov-09	X	X
D4030	<i>Big Shanty Road Extension, Phase 2</i> Barrett Lakes Blvd to Chastain Road New 4-Lane Divided Roadway	Construction Complete	Jan-06	X	X	Nov-10	X	X
D4040	<i>Big Shanty Road Extension, Phase 3</i> Busbee Pkwy to Chastain Meadows Parkway New 4-Lane Divided Roadway	Construction Complete	Jan-06	X	X	Jul-09	X	X
D4050	<i>Bill Murdock Road</i> Sewell Mill Road to Pine Road Widen to 3-Lanes on School Side(Dodgen MS/Walton)	Construction Complete	Mar-06	X	X	Jul-07	X	X

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
<i>D4060</i>	<i>Callaway Road</i> <i>Austell Road to Powder Spring Road</i> <i>Widen to 3 Lanes</i>	<i>Construction Complete</i>	<i>Oct-08</i>	<i>X</i>	<i>X</i>	<i>Sep-08</i>	<i>X</i>	<i>X</i>
D4070	Cedarcrest Road Paulding County Line to Governor's Towne Club Widen to 4 Lane Divided	Design ROW Acquisition	Jul-07	X	X	Jun-14		
D4080	Cobb Parkway (CCID-1014) Mount Paran Road to Paces Mill Road Widen Bridge to 6 Lane Divided	Construction GDOT	Jan-06	X	X	Sep-11	X	
D4090	Cobb Parkway Paces Mill Road to Akers Mill Road Widen to 6/8 Lane Divided	Design ROW Acquisition	Jan-06	X	X	Dec-13		
D4100	I-285/Atlanta Road n/a Upgrade Interchange	Design ROW Acquisition	Jan-06	X	X	Mar-14		
<i>D4110</i>	<i>I-285/South Cobb Drive (GDOT)</i> n/a Upgrade Interchange	<i>Construction Complete</i>	<i>Jan-06</i>	<i>X</i>	<i>X</i>	<i>May-08</i>	<i>X</i>	<i>X</i>
<i>D4120</i>	<i>Jamerson Road</i> <i>Canton Road to Lee Waters Road</i> <i>New 4-Lane Divided Roadway</i>	<i>Construction Complete</i>	<i>Jul-07</i>	<i>X</i>	<i>X</i>	<i>Dec-09</i>	<i>X</i>	<i>X</i>
<i>D4130a</i>	<i>Jiles Road, Phase I</i> <i>Baker Road to Cherokee Street</i> <i>Widen to 4-Lane Divided</i>	<i>Construction Complete</i>	<i>Oct-06</i>	<i>X</i>	<i>X</i>	<i>Dec-08</i>	<i>X</i>	<i>X</i>
<i>D4130b</i>	<i>Jiles Road, Phase II</i> <i>Parallel Bridge over CSX Railroad</i>	<i>Construction Complete</i>	<i>Oct-06</i>	<i>X</i>	<i>N/A</i>	<i>Aug-09</i>	<i>X</i>	<i>X</i>
D4130c	Jiles Road, Phase III Cobb Parkway to Baker Street Widen to 4-Lane Divided	Construction	Oct-06	X	X	May-11	X	
<i>D4140</i>	<i>Mulkey Road Connector</i> <i>Mulkey Road to East West Connector</i> <i>New 2 Lane Roadway</i>	<i>Construction Complete</i>	<i>Jan-06</i>	<i>X</i>	<i>X</i>	<i>Feb-07</i>	<i>X</i>	<i>X</i>
D4150	Powder Springs Road Connector Powder Springs Road to South Cobb Drive New 2/4 Lane Roadway	Deferred Project	TBD			TBD		
D4160	Six Flags Drive Riverside Dr to Six Flags Pkwy and 1,600' Lee Ind. Blvd Widen to 3 Lanes	Deferred Project	Apr-07	X	X	TBD		
<i>D4170</i>	<i>South Barrett Reliever Phase 1 (TCID-14A)</i> <i>Cobb Parkway to Shiloh Valley Drive</i> <i>New 4 Lane Roadway</i>	<i>Construction Complete</i>	<i>Jan-06</i>	<i>X</i>	<i>X</i>	<i>Apr-09</i>	<i>X</i>	<i>X</i>
D4180	SR 280/South Cobb Drive (GDOT) SR 5 /Atlanta Road to Bolton Road Widen to 4/6 Lane Divided	Deferred Project	Oct-07			TBD		
D4190	SR 92 (GDOT) Cobb Parkway to Cowan Road Widen to 4 Lane Divided	Preliminary Design	Apr-06	X		2015		
D4200	SR 92 (GDOT) Paulding County Line to Cobb Parkway Widen to 4 Lane Divided	Preliminary Design	Apr-06	X		2016		
<i>D4210</i>	<i>Stilesboro Road</i> <i>Kennesaw Due West Rd to Barrett Pkwy</i> <i>Widen to 4-Lane Divided</i>	<i>Construction Complete</i>	<i>Apr-06</i>	<i>X</i>	<i>X</i>	<i>May-08</i>	<i>X</i>	<i>X</i>
<i>D4220</i>	<i>Stilesboro Road</i> <i>Mars Hill Road to Rosehedge Way</i> <i>Widen to 5/3 Lanes</i>	<i>Construction Complete</i>	<i>Apr-06</i>	<i>X</i>	<i>X</i>	<i>Dec-07</i>	<i>X</i>	<i>X</i>

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D4230	Windy Hill Road Add WB Lane Powers Ferry: Add NB Lane	Deferred Project	Jan-06	✗	✗	TBD		
D4240	Windy Hill/Maclang Road Connector Maclang Rd (SR 360) at Powder Spgs to Windy Hill Road New 2-Lane Roadway (Buy ROW for Future 4-Lane)	Construction Complete	Feb-06	✗	✗	Sep-08	✗	✗
D4250	I-75 Ramps @ Wade Green Interchange Add Dual lefts 75 NB to Wade green, Dual right SB ramp	Construction Complete	Feb-06	✗	N/A	Apr-10	✗	✗
CONGESTION RELIEF/MOBILITY - Traffic Management								
D5010	Fiber Network Expansion Install fiber optic interconnect cable between traffic signals to improve traffic flow	Construction Complete	Aug-07	✗	N/A	Nov-07	✗	✗
D5020	Rebuild Existing Traffic Signals Upgrade Deficient Signals to Current Specifications	Construction Complete	Aug-06	✗	N/A	Mar-07	✗	✗
D5030	Upgrade Traffic Signal Cabinets Upgrade existing traffic signals to current specifications	Construction Complete	N/A	✗	N/A	Mar-08	✗	✗
D5040	Traffic Control Center Upgrade Upgrade the existing equipment in the TCC to current specifications	Construction Complete	Jul-08	✗	N/A	Jul-09	✗	✗
D5050	Transportation Technology Upgrade GIS, GPS, MIS, and TIS	Complete	Apr-06	✗	N/A	Apr-07	N/A	N/A
D5060	Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow	Complete	Apr-07	✗	N/A	N/A	N/A	✗
D5070	Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow	Construction Complete	Apr-10	✗	N/A	Jun-11	✗	✗
D5080	Traffic Signal Timing Combined with D5090	Construction Complete		✗	✗		✗	✗
D5090	ATMS Phase 5 Expand ATMS by installing advanced technology. Expand traffic control center.	Construction Complete		✗	✗	Mar-09	✗	✗
D5100	ATMS Phase 6 Expand ATMS by installing advanced technology.	Construction Complete		✗	✗	Mar-09	✗	✗
D5110	ATMS Project - Engineering Only Phases 5 and 6	Construction Complete	Oct-06	✗	N/A	Mar-09	✗	✗
D5120	Transportation Planning Studies Long-range and short-range transportation studies to support project development	On-Going Studies	Oct-08	✗	N/A	Sep-10	N/A	N/A
SAFETY/OPERATIONAL - Roadway Safety								
D6010	Acworth Due West Road Nance Road to Burnt Hickory Road Safety, Operational and Intersection Improvements	Construction Complete	Apr-06	✗	✗	Nov-08	✗	✗
D6020	Allgood Road East Piedmont Road to Allgood Road/Scufflegrit Road Rockcrest Dr hill cut	Construction Complete	Oct-08	✗	✗	Apr-09	✗	✗
D6030	Beech Haven Trail Ivy Ridge Drive to Winchester Trail Safety/Oper-Improve Hor Curve to meet Design Speed	Construction Complete	Nov-06	✗	✗	May-07	✗	✗

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D6040	Bells Ferry Road I-575 to North Cobb Parkway (US41) Intersection Improvements	Deferred Project	Jul-06	✗	✗	TBD		
D6050	Canton Road Canton Road Connector to Cherokee County Corridor Improvements - Shoulders and Intersections	Construction Complete	May-06	✗	✗	Dec-09	✗	✗
D6060	Childers Road Shallowford Road to Fulton County Shoulder and intersection improvements	Construction Complete	Apr-08	✗	✗	Dec-09	✗	✗
D6070	County Line Road Mars Hill Road (SR 176) to Due West Road Safety/Operational Improvements - Includes 2 Bridges	Construction Complete	Jan-07	✗	✗	Jan-10	✗	✗
D6080	Gus Robinson Road Macland to end of street Safety and Operational Improve - rural shldrs (no C&G)	Construction Complete	Feb-07	✗	✗	Jul-07	✗	✗
D6090	Hamilton Road Paul Samuel Road to Naples View Safety/Oper - Improve Horiz.curve to meet design speed	Construction Complete	Aug-06	✗	✗	Apr-07	✗	✗
D6100	Hickory Grove Road Baker Road to Wade Green Road Safety and Operational Improvements	Construction Complete	Feb-07	✗	✗	Jun-09	✗	✗
D6110	Hiram-Lithia Springs Road Powder Springs-Dallas Road to Humphries Hill Safety and Operational Improvements	Construction Complete	Apr-09	✗	✗	Oct-09	✗	✗
D6120	Jamerson Road / Wigley Road Lee Waters Road to Sandy Plains Road Safety and Op. improve-3 lane rd with rt turn lanes at intx	Construction Complete	Jul-07	✗	✗	Dec-09	✗	✗
D6130	Lower Roswell Road (West) Roswell Street (SR 120) to Terrell Mill Road Safety/Operational Improvements	Deferred Project	Apr-07	✗	✗	TBD		
D6140	Lower Roswell Road (East) Davidson Road to Fulton County Line CO-349 & BP220	Construction	Nov-06	✗	✗	Jun-11	✗	
D6150	Maxham Road Veterans Memorial Hwy (SR 8) to Old Alabama Rd Safety/Operational, Narrow 4-Lane and median	Construction Complete	Apr-06	✗	✗	Dec-07	✗	✗
D6160	Nance Road, Phase II Intersection Improvements at Nance Road and Acworth Due West Road	Construction Complete	Jun-06	✗	✗	Oct-10	✗	✗
D6160	Nance Road, Phase III Reconstruct bridge at Nance Road and Butler Creek including approaches	Design	Jun-06	✗	✗	Jun-13		
D6170	North Booth Road Shiloh Road to Bells Ferry Road Intersection Project (Phase I)	Construction Complete	Apr-06	✗	✗	Sep-07	✗	✗
D6180	Old McEver Road Main Street to New McEver Road Safety and Operational Improve with Curb and Gutter	Construction Complete	Apr-08	✗	✗	Aug-09	✗	✗
D6190	Post Oak Tritt Road Holly Springs Road to Fulton County Safety and Operational Improve and 2 replace bridges	Construction Complete	Apr-06	✗	✗	Nov-07	✗	✗
D6200	Queen Mill Road Veterans Memorial Highway to Mableton Parkway Safety and Operational Improvements	Final Design	Jul-07	✗	✗	Apr-13		
D6210	Shallowford Road Johnson Ferry Road to Childers Road Hill cut at the Kroger/Publix entrance	Construction Complete	Oct-06	✗	✗	Aug-07	✗	✗

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D6220	Shiloh Road/Shallowford Road Wade Green Road to Canton Road Safety/Op. improve 3-lane road with rt turn lanes at intx	Construction in 2011 SPLOST	Jul-08	✗	✗	Aug-12	✗	
D6230	<i>Smyrna Pdr Spgs/Benson Poole Rd</i> Hicks Road to Windy Hill Road Intx realign at Benson Poole/Smyrna Pdr Spgs Rd	Construction Complete	Apr-09	✗	✗	Apr-09	✗	✗
D6240	<i>Terrell Mill Road</i> Delk Road to Old Canton Road Delk/Paper Mill/Lower Roswell/Old Canton-Intx Improve	Construction Complete		✗	✗		✗	✗
D6250	<i>West Sandtown Road</i> Dallas Hwy to South of Macland Rd (to new soccer field) Add new bridge only, remainder deferred	Construction Complete	May-08	✗	✗	Mar-10	✗	✗
D6260	<i>Woodland Brook Drive</i> Log Cabin Road to Paces Ferry Road Minor Safety Improvements - add curb and gutter	Construction Complete in 2011 SPLOST	Apr-08	✗	✗	TBD	✗	✗
D6270	<i>Woodlawn Drive</i> Safety/Oper. Improve-bicycle improve and 2 hill cuts Johnson Ferry Road to Lower Roswell Road	Construction Complete	Feb-07	✗	✗	Nov-07	✗	✗
D6280	<i>Wooten Lake Road</i> Wade Green Road to Shiloh Road Shoulder Widening Project (Phase II)	Construction Complete	Mar-06	✗	✗	Nov-07	✗	✗
SIDEWALKS - Pedestrian and Bicycle Improvements								
D7010	<i>South Hurt Road</i> Hurt Road to Concord Road GDOT Funding	Construction Complete	Aug-06	✗	✗	Jul-11	✗	✗
D7020	<i>Transit Supportive Sidewalks- Cobb Parkway</i> Bells Ferry Road to Canton Road Connector Sidewalk Batch #2	Construction Complete	Mar-08	✗	✗	Aug-10	✗	✗
D7030	<i>Six Flags Road S/W</i> Crestview Drive to Riverside Parkway	Construction Complete	Oct-06	✗	✗	Jan-12	✗	✗
D7040	<i>South Service Road</i> Riverside Parkway to Six Flags Parkway Sidewalk Batch #1	Construction Complete	Dec-06	✗	✗	Nov-07	✗	✗
D7050	<i>Frey Road</i> Busbee Parkway to Shiloh Road Sidewalk Batch #1	Construction Complete	Dec-06	✗	✗	Nov-07	✗	✗
D7060	<i>Busbee Parkway</i> Town Park Drive to Frey Road Sidewalk Batch #1	Construction Complete	Dec-06	✗	✗	Nov-07	✗	✗
D7070	<i>Gilmore Road Sidewalk</i>	Construction Complete	Aug-07	✗	✗	Sep-07	✗	✗
D7080	<i>Barrett Parkway</i> Bells Ferry Road to Busbee Parkway Sidewalk Batch #1	Construction Complete	Dec-06	✗	✗	Feb-08	✗	✗
D7090	<i>Hopkins Road</i> Engineering only	Complete	Dec-08	✗	n/a	TBD	n/a	✗
D7100	<i>Floyd Road</i> Willowbrook Ln to Floyd Drive, W. Side Sidewalk Batch #3	Construction Complete	Feb-08	✗	✗	Mar-09	✗	✗
D7110	Hicks Road Merryweather Drive to Floyd Rd., W. Side <i>Sidewalk Batch #3</i>	Deferred Project	Feb-08	✗	✗	TBD		

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D7120	Atlanta Road Brownwood Lane to N. Church Lane	Construction Complete	Apr-06	X	X	Aug-08	X	X
D7130	Factory Shoals Road Mableton Parkway to Factory Shoals Drive Sidewalk Batch #3	Construction Complete	Feb-08	X	X	Oct-08	X	X
D7140	Log Cabin Road Ivy Ridge Drive to Plant Atkinson Rd., E. Side Sidewalk Batch #3	Deferred Project	Feb-08	X	X	TBD		
D7150	Austell Road Seayes Road to Anderson Mill Road, E. Side Sidewalk Batch #3	Construction Complete	Feb-08	X	X	Mar-09	X	X
D7160	Shadyside Road Hurt Road to Pair Road, W. Side Sidewalk Batch #3	Construction Complete	Feb-08	X	X	Jul-09	X	X
D7170	N. Church Lane Collins Spring Drive to Bridlewood Drive, E. Side	Construction Complete	Apr-06	X	X	Aug-08	X	X
D7180	Transit Supportive Sidewalks - Hicks Road Frontier Trail to Floyd Oaks Drive, E. Side Sidewalk Batch #2	Construction	Mar-08	X	X	Mar-12	X	
D7190	Transit Supp. SW - County Services Parkway Powder Springs Road to Austell Road Sidewalk Batch #2	Construction	Mar-08	X	X	Apr-12	X	
D7200	Little Willeo Sidewalks Johnson Ferry Road to Timber Ridge Drive	Bid Stage	Nov-08	X	X	Oct-12		
D7210	Clay Road Austell Road to Floyd Road	Final Design/ Property Acquisition	Nov-08	X	X	Mar-13		
D7220	Casteel Road Sunset Ridge to Dallas Highway	Bid Stage	Nov-08	X	X	Oct-12		
D7230	Atlanta Rd - Anderson Dr to Cooper Lake Rd West side of Atlanta Road	Deferred Project	Apr-09	X	X	TBD		
D7240	Floyd Road Sidewalks - Austell to E/W Conn West side of street	Deferred Project	Apr-09	X		TBD		
D7250	Cooper Lake Rd - Beechview to S. Cobb Dr Both sides of street	Deferred Project	Apr-09	X		TBD		
D7260	Hurt Road - Merry Oak Rd to Floyd Road South side of street	Deferred Project	Apr-09	X		TBD		
SAFETY/OPERATIONAL - School Zone Safety								
D8010	Acworth Elem & Barber MS Repave and Improve Cantrell Road	Construction Complete	Mar-07	X	X	May-07	X	X
D8020	Austell Elementary School Traffic and Safety Improvements	Construction Complete	Underway	X	X	Jan-07	X	X
D8030	Awtrey Middle School Improve Access to School for Car/Buses@Nowlin Rd	Construction Complete	Nov-07	X	X	Apr-08	X	X

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D8040	Baker Elementary School Improve Driveway	Construction Complete	Oct-06	X	X	May-07	X	X
D8050	Birney Elementary School Additional Turn Lanes	Construction Complete	Dec-06	X	X	May-07	X	X
D8060	Dodgen Middle School Improve Turn Lanes on Bill Murdock	Construction Complete	Apr-06	X	X	Jul-07	X	X
D8070	Durham MS and Frey Elementary School Additional Turn Lanes	Construction Complete	Jan-06	X	X	Nov-09	X	X
D8080	East Valley Elementary School Site Ingress/Egress Improvements Part of Lower Roswell (West) - D6130	Deferred Project	Apr-07	X	X	TBD		
D8090	Harmony Leland Elementary School Sidewalks, Acceleration, and Deceleration Lanes School Batch #1	Construction Complete	Dec-06	X	X	Aug-08	X	X
D8100	Kell High School Improve Signals and Traffic Patterns Part of Jamerson Rd Project (Canton Rd to Lee Waters)	Construction Complete	Jul-08	X	X	Jun-10	X	X
D8110	LaBelle Elementary School Sidewalks School Batch #1	Construction Complete	Dec-06	X	X	Feb-08	X	X
D8120	Mabry Middle School Sidewalks School Batch #1	Construction Complete	Jan-07	X	X	Sep-07	X	X
D8130	McEachern High School Intx Improves at New Macland Rd @ Gaydon Rd	Construction Complete	Jan-07	X	X	May-07	X	X
D8140	Murdock Elementary School Improve Access and Turn Lanes	Construction Complete	Nov-07	X	X	Apr-08	X	X
D8150	Northwest Elementary School Old Stilesboro Road Existing Road Improvements	Construction Complete	May-06	X	X	Mar-08	X	X
D8160	Pine Mountain Middle and Hayes Elementary Improve capacity at Kennesaw Due West Road	Construction Complete	Oct-07	X	X	Apr-08	X	X
D8170	Pitner Elementary School Reconfiguration; Turning Lanes	Construction Complete	Nov-07	X	X	Apr-08	X	X
D8180	Pope High School Improve School Driveway	Deferred Project	Oct-07	X		TBD		
D8190	Russell Elementary School Additional Turn lanes	Construction Complete	Jan-07	X	X	Jul-08	X	X
D8200	Shallowford Falls Elementary School Improve driveway Access off Lassiter Road	Construction Complete	Oct-07	X	X	Mar-08	X	X
D8210	South Cobb High School Sidewalks on Clay Road	Construction Complete	Jan-07	X	X	Jan-08	X	X
D8220	Teasley Elementary School Turn Lane, Additional Entrance/Queuing Lanes	Construction Complete	Oct-07	X	X	May-10	X	X

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D8230	<i>Varner Elementary School</i> Turn Lane, Additional Entrance / Queuing Lanes	Construction Complete	Nov-07	X	X	Apr-08	X	X
D8240	<i>Walton High School</i> Improve St Dist/Add Lt Turn in the WB Lane/Realign/add Dual LT Lanes Johnson Fy	Construction Complete	Jan-07	X	X	May-07	X	X
D8250	<i>Allatoona High School, SR 92</i> Pitner Rd - Exist Rd Improve, other locations	Construction Complete	May-06	X	X	Mar-08	X	X
D8260	<i>Wheeler High School</i> Site Ingress/Egress Improvements	Construction Complete	Oct-07	X	X	Apr-09	X	X
INFRASTRUCTURE PRESERVATION - Resurfacing								
D9010	<i>Resurfacing 2006-1 LARP</i>	Construction Complete	NA	X	X	Mar-06	X	X
D9020	<i>Resurfacing 2007-3</i>	Construction Complete	NA	X	X	Oct-06	X	X
D9030	<i>Resurfacing 2007-1 LARP</i>	Construction Complete	NA	X	X	Feb-07	X	X
D9040	<i>Resurfacing 2007-2 (Hot-in-Place)</i>	Construction Complete	NA	X	X		X	X
D9050	<i>Resurfacing 2008-1 LARP</i>	Construction Complete	NA	X	X	Aug-07	X	X
D9060	<i>Resurfacing 2008-2 LARP</i>	Construction Complete	NA	X	X	Sep-07	X	X
D9070	<i>Resurfacing 2009-1 (LARP)</i>	Construction Complete	NA	X	X	Aug-08	X	X
D9080	<i>Resurfacing 2009-2 (Subdivision Streets)</i>	Construction Complete		X	X	Apr-08	X	X
D9090	<i>Resurfacing 2010-1 (LARP)</i>	Construction Complete		X	X	May-10	X	X
D9100	<i>Resurfacing 2010-2</i>	Construction Complete		X	X	Feb-09	X	X
D9110	Resurfacing 2011-1 (LMIG)	Construction		X	X	Oct-11	X	
D9120	<i>Resurfacing 2011-2 (Subdivision Completion)</i>	Construction Complete		X	X	Aug-11	X	X
D9130	<i>Resurfacing 2008-3 (Subdivision Streets)</i>	Construction Complete		X	X	Jan-08	X	X
D9140	<i>Resurfacing 2009-3 (Subdivision Streets)</i>	Construction Complete		X	X	Jun-08	X	X

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
D9150	Resurfacing 2009-4 (Subdivision Streets)	Construction Complete		X	X	Aug-08	X	X
D9160	Resurfacing 2010-3 (Crack Sealing)	Construction Complete		X	X	Jun-10	X	X
D9170	Resurfacing 2010-4 (Subdivision Streets)	Construction Complete		X	X	Sep-10	X	X
D9180	Resurfacing 2011-3 (Local Roads - South)	Construction Complete		X	X	Sep-11	X	X
D9190	Resurfacing 2011-4 (Local Roads - North)	Construction Complete		X	X	Oct-11	X	X
ON STREET BICYCLE IMPROVEMENTS - Pedestrian and Bicycle Improvements								
D10B0	On Street Bicycle Improvements 2006 Due West Between Burnt Hickory(S) and BH (North) Intersection Batch #3	Construction Complete	Jul-07	X	X	Aug-08	X	X
D10C0	On Street Bicycle Improvements Shiloh Road/Shallowford Road - D6220	Deferred Project	Jul-08	X	X	TBD		
D10D0	On Street Bicycle Improvements Lower Roswell Road (East) - D6140	Construction	Nov-06	X	X	Jun-11	X	
MULTI-USE TRAILS - Pedestrian and Bicycle Improvements								
D11B0	SR120 Dallas Highway Streetscapes, Phase I Casteel Road to Villa Rica Way	Design	Jan-06	X	X	Jun-13		
D11C0	SR120 Dallas Highway Streetscapes, Phase II Villa Rica Way to John Ward Road	Construction Complete	Jan-06	X	X	Jul-11	X	X
D11D0a	Noonday Creek Trail, Phase 1A KMNBV Visitors' Center to Park Boundary	Construction Complete	Jan-06	X	N/A	Feb-10	X	X
D11D0b	Noonday Creek Trail, Phase 1B KMNBV to Barrett Parkway	Construction Complete	Jan-06	X	X	Aug-11	X	X
D11E0a	Noonday Creek Trail, Phase 2A Cobb Pkwy/US 41 from Barrett Pkwy to Noonday Creek	Construction Complete	Jan-06	X	N/A	Jul-10	X	X
D11E0b	Noonday Creek Trail, Phase 2B US 41 to Barrett Lakes Blvd	Construction Complete	Jan-06	X	X	Nov-08	X	X
D11E0c	Noonday Creek Trail, Phase 2C Barrett Lakes Blvd to Bells Ferry Road	Construction	Jan-06	X	X	Aug-11	X	
D11F0	Spring Road Multi-use Trail Campbell Road to Cumberland Blvd. Bridge over I-285	Construction Complete	Jan-06	X	X	Jun-09	X	X
D11G0	East Cobb Trail Extension, Phase I Merchants Walk/Providence Rd to Shady Hill Drive	Construction Complete	Nov-06	X	X	Jan-11	X	X
D11H0	Interstate North Pkwy Trail Rottenwood Creek Trail (Bob Callen Trail) to Cochran Shoals	Construction	Sep-04	X	X	Sep-11	X	

Cobb Proj. #	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acquisition	Sched. Construction Bid	Begin Construction	Project Complete
MUNICIPAL PROJECTS								
<i>M1030</i>	<i>Nance Road, Phase I</i> City of Acworth <i>Intersection Improvements at Nance Road and Main Street</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>X</i>	<i>X</i>	<i>Jun-09</i>	<i>X</i>	<i>X</i>
<i>M2010</i>	<i>Austell Powder Springs @ Threadmill Complex</i> City of Austell <i>Intersection Improvements</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>X</i>	<i>X</i>	<i>Jun-08</i>	<i>X</i>	<i>X</i>
<i>M2020</i>	<i>Humphries Hill at C.H. James Parkway</i> City of Austell <i>Intersection Improvements</i>	<i>Construction Complete</i>	<i>May-06</i>	<i>X</i>	<i>X</i>	<i>Aug-07</i>	<i>X</i>	<i>X</i>
<i>M2030</i>	<i>Joe Jerkins Blvd and Caraustar Ind, Inc.</i> City of Austell <i>Railroad Overpass Bridge</i>	<i>Complete</i>	<i>Jan-07</i>	<i>X</i>	<i>N/A</i>		<i>N/A</i>	<i>X</i>
<i>M2040</i>	<i>Perkerson Mill Road @ Flint Hill Road</i> City of Austell <i>Improve Intersection</i>	<i>Construction Complete</i>	<i>Jan-07</i>	<i>X</i>	<i>X</i>	<i>Jun-08</i>	<i>X</i>	<i>X</i>