TRACKING REPORT for 2005 SPLOST COBB COUNTY DEPARTMENT OF TRANSPORTATION

Date: <u>June 23, 2006</u>

STATUS REPORT - ENTIRE PROGRAM



		Cobb CountyExpect the Best!					
PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
CONGESTION RELIEF/MOBILITY - Thoroughfare Improvemen	its						
Barrett Parkway US 41 to Dallas Highway Widen to 6-ln w/ 10' trail, 5' SW, Turn Lanes		May-07			Nov-11		
Big Shanty Road Extension - Ph 1 Busbee Pkwy at Big Shanty Rd to Barrett Lakes Blvd New 4-Lane Divided Roadway	Design	Underway	X		Oct-07		
Big Shanty Road Extension - Ph 2 Barrett Lakes Blvd to Chastain Road New 4-Lane Divided Roadway	Design	Underway	X		Aug-07		
Big Shanty Road Extension - Ph 3 Busbee Pkwy to Chastain Meadows Parkway New 4-Lane Divided Roadway	Design	Underway	X		Aug-08		
Bill Murdock Road Sewell Mill Road to Pine Road Widen to 3-Lanes on School Side(Dodgen MS and Walton)	Concept	May-06	X		Aug-08		
Callaway Road Austell Road to Powder Spring Road Widen to 3 Lanes		Nov-07			Aug-11		
Cedarcrest Road Paulding County Line to Governor's Towne Club Widen to 4 Lane Divided		May-08			Jul-11		
Cobb Parkway (CCID-1014) Mount Paran Road to Paces Mill Road Widen Bridge to 6 Lane Divided	Design	Underway	Х		Feb-10		
Cobb Parkway Paces Mill Road to Acres Mill Road Widen to 6/8 Lane Divided	Design	Underway	X		Feb-10		
I-285/Atlanta Road n/a Upgrade Interchange	Concept	Underway	Х		May-10		
I-285/South Cobb Drive (GDOT) n/a Upgrade Interchange	Design	Underway	X		Nov-09		
Jamerson Road Canton Road to Lee Waters Road New 4-Lane Divided Roadway		Nov-08			Feb-11		
Jiles Road Cobb Parkway to Cherokee Street Widen to 4-Lane Divided		Jan-07			Aug-11		
Mulkey Road Connector Mulkey Road to East West Connector New 2 Lane Roadway	Design	Underway	Χ		Feb-07		
Powder Springs Road Connector Powder Springs Road to South Cobb Drive New 2/4 Lane Roadway	Marietta to determine alignment	Oct-06			Nov-10		
Six Flags Drive Riverside Dr to Six Flags Pkwy and 1,600' Lee Ind. Blvd Widen to 3 Lanes		Apr-07			Aug-10		
South Barrett Reliever Phase 1 (TCID-14A) Cobb Parkway to Shiloh Valley Drive New 4 Lane Roadway	Property Acquisition	Underway	X	X	Nov-07		
SR 280/South Cobb Drive (GDOT) SR 5 /Atlanta Road to Bolton Road Widen to 4/6 Lane Divided		Nov-07			Nov-11		

6/23/2006 10:30 AM Page 1 of 9

RS 92 (GDOT) Consultant Meate to A Lane Divided Wates to A Lane Divided Sile-boro Road Kancawa Due West Rd to Barrett Plewy Works to A Lane Divided Consultant Selection Sile-boro Road Kancawa Due West Rd to Barrett Plewy Works to A Lane Divided Consultant Contract Jul-06 X Aug-09 Sile-boro Road Kanchawa Kighan Contract Jul-06 X Aug-09 Sile-boro Road Mars Hill Road to Roeschedge Way More to A Lane Divided Consultant Contract Jul-06 X Aug-09 Sile-boro Road Mars Hill Road to Roeschedge Way More Hill Road to Roeschedge Way Mars Hill Road to Roeschedge Way Mars Hill Road Bo to Powers Ferry Rd NB Pyover Bladge Windy Hill Road Connector Windy Hill Road Connector Windy Hill Road Connector Windy Hill Road Connector Windy Hill Road Bo to Powers Ferry Rd NB Pyover Bladge Windy Hill Macland Road Connector Windy Hill Road Connector Windy Hill Road Bo to Powers Ferry Rd NB Pyover Bladge Windy Hill Macland Road Connector New J-tame Roadway (May RW for Future 14-Lane) CONGUSTION RELIEE/MORITITY - Traffic Management Fiber Network Expansion Install fiber opic interconnect cable between traffic Signal So improve traffic Road Logardo Deficient Signal Cabinetes Upgrade Traffic Signal Cabinetes Upgrade Deficient Signal Cabinetes Upgrade Confidence Signal So current specifications Traffic Control Center Upgrade Upgrade Gis, GPS-MIS, and TIS Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow Transportation Technology Upgrade Gis, GPS-MIS, and TIS Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow ATMS Phase 5 App-07 App-07 App-07 ATMS Phase 5 Expand ATMS by installing advanced technology. ATMS Phase 6 Expand ATMS by installing advanced technology. ATMS Phase 6 Expand ATMS by installing advanced technology. ATMS Phase 6 Expand ATMS by installing advanced technology. ATMS Phase 6 Expand ATM								
Consultant Surface S	PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
Re 22 (GDOT)	Cobb Parkway to Cowan Road	Consultant	Jun-06	X		Aug-09		
Kennesse Due West Rd to Barrett Plavy Worken to 4-Lane Divided Silesboro Road Consultant Contract Silesboro Road Consultant Contract Silesboro Road Consultant	Paulding County Line to Cobb Parkway	GDOT Consultant	Jun-06	X		Aug-09		
Mars Hill Road to Rosehedge Way Witchen 0.573 Lanes Design Windy Hill Road Robert Property Road Windy Hill Road Robert Property Road Windy Hill Road Robert Road R	Kennesaw Due West Rd to Barrett Pkwy		Jul-06	X		Aug-09		
Windy Hill Road EB to Dowces Ferry Rd NB	Mars Hill Road to Rosehedge Way		Jul-06	X		Aug-09		
Macland Rd (SR 360) at Powder Spgs to Windy Hill Road Negotiations Apr-06 X Feb-10	Windy Hill Road EB to Powers Ferry Rd NB	Design	Underway	X		Feb-09		
Fiber Network Expansion Aug.08	Macland Rd (SR 360) at Powder Spgs to Windy Hill Road		Apr-06	X		Feb-10		
Fiber Network Expansion Aug.08	CONGESTION RELIEF/MOBILITY - Traffic Management							
Upgrade Deficient Signal Cobinets Upgrade Upgrade existing traffic Signal Courtent Specifications Aug-06 Aug-07 Aug-08 Aug-07 Aug-08 Aug-08 Aug-07 Aug-08 Aug-08 Aug-07 Aug-08 Aug-08 Aug-08 Aug-08 Aug-08 Aug-09 Aug-0	Fiber Network Expansion Install fiber optic interconnect cable between traffic		Aug-08			Aug-09		
Upgrade existing traffic signals to current specifications Traffic Control Center Upgrade Upgrade the existing equipment in the TCC to current specifications Transportation Technology Upgrade GIS, GPS,MIS, and TIS Underway Apr-05 N/A N/A N/A N/A Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow Apr-07 Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow Apr-07 Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow Apr-07 Transportation Planning Studies Long-range and short-range transportation studies to support project development SAFETY/OPERATIONAL - Roadway Safety Acworth Due West Road Nance Road to Burnt Hickory Road Nance Road to Burnt Hickory Road Nance Road to Burnt Hickory Road Nance Road to Allgood Road/Scufflegrit Road Rockerest Dr hill cut Beech Haven Trail Iyv Ridge Drive to Winchester Trail Jul-06 Aug-07			Underway	X		On-going		
Upgrade the existing equipment in the TCC to current specifications	Upgrade Traffic Signal Cabinets Upgrade existing traffic signals to current specifications		Aug-06			2006		
Underway Apr-06 N/A	Upgrade the existing equipment in the TCC to		May-08			Feb-09		
Retime Signal Corridors to Improve Traffic Flow Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow Apr-07 Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow Apr-08 Apr-08 Apr-08 Apr-08 Apr-08 Apr-08 Apr-07 Apr-07 Apr-07 ATMS Phase 5 Expand ATMS by installing advanced technology. Expand traffic control center. ATMS Phase 6 Expand ATMS by installing advanced technology. ATMS Project - Engineering Only Phases 5 and 6 Consultant Contract Transportation Planning Studies Long-range and short-range transportation studies to support project development SAFETY/OPEATIONAL - Roadway Safety Acworth Due West Road Nance Road to Burnt Hickory Road Safety, Operational and Intersection Improvements Allgood Road East Piedmont Road to Allgood Road/Scufflegrit Road Rockcrest Dr hill cut Beech Haven Trail Iyy Ridge Drive to Winchester Trail	Transportation Technology Upgrade GIS, GPS,MIS, and TIS		Apr-06	N/A	N/A		N/A	N/A
Retime Signal Corridors to Improve Traffic Flow Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow Apr-08 Apr-07 Expand ATMS by installing advanced technology. Expand traffic control center. ATMS Phase 6 Expand ATMS by installing advanced technology. ATMS Project - Engineering Only Phases 5 and 6 Consultant Contract Transportation Planning Studies Long-range and short-range transportation studies to support project development SAFETY/OPERATIONAL - Roadway Safety Acworth Due West Road Nance Road to Burnt Hickory Road Safety, Operational and Intersection Improvements Allgood Road East Piedmont Road to Allgood Road/Scufflegrit Road Rockcrest Dr hill cut Beech Haven Trail Ivy Ridge Drive to Winchester Trail	Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow		Aug-06			2006		
Retime Signal Corridors to Improve Traffic Flow ATMS Phase 5 Expand ATMS by installing advanced technology. Expand traffic control center. ATMS Phase 6 Expand ATMS by installing advanced technology. Apr-07 ATMS Project - Engineering Only Phases 5 and 6 Consultant Contract Transportation Planning Studies Long-range and short-range transportation studies to support project development SAFETY/OPERATIONAL - Roadway Safety Acworth Due West Road Nance Road to Burnt Hickory Road Safety, Operational and Intersection Improvements Allgood Road East Piedmont Road to Allgood Road/Scufflegrit Road Rockcrest Dr hill cut Beech Haven Trail Ivy Ridge Drive to Winchester Trail Jul-06 ATMS Phase 5 Apr-07 Consultant Consultant Selection Jul-06 Feb-11 Aug-07	Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow		Apr-07					
Expand ATMS by installing advanced technology. Expand traffic control center. ATMS Phase 6 Expand ATMS by installing advanced technology. Apr-07 ATMS Project - Engineering Only Phases 5 and 6 Consultant Contract May-06 Transportation Planning Studies Long-range and short-range transportation studies to support project development SAFETY/OPERATIONAL - Roadway Safety Acworth Due West Road Annee Road to Burnt Hickory Road Safety, Operational and Intersection Improvements Allgood Road East Piedmont Road to Allgood Road/Scufflegrit Road Rockcrest Dr hill cut Beech Haven Trail Ivy Ridge Drive to Winchester Trail ATMS Project Center of Trail Consultant Selection Apr-07 Apr-07 Consultant Selection Tul-06 Aug-07 Aug-07	Traffic Signal Timing Retime Signal Corridors to Improve Traffic Flow		Apr-08			2008		
Expand ATMS by installing advanced technology. ATMS Project - Engineering Only Phases 5 and 6 Consultant Contract May-06 X Apr-07 Apr-07 Apr-07 Apr-07 Transportation Planning Studies Long-range and short-range transportation studies to support project development SAFETY/OPERATIONAL - Roadway Safety Acworth Due West Road Nance Road to Burnt Hickory Road Safety, Operational and Intersection Improvements Allgood Road East Piedmont Road to Allgood Road/Scufflegrit Road Rockcrest Dr hill cut Beech Haven Trail Ivy Ridge Drive to Winchester Trail ATMS Project Consultant Contract May-06 Apr-07	Expand ATMS by installing advanced technology. Expand traffic control center.		Apr-07					
Phases 5 and 6 Contract May-06 Apr-07 Transportation Planning Studies Long-range and short-range transportation studies to support project development SAFETY/OPERATIONAL - Roadway Safety Acworth Due West Road Nance Road to Burnt Hickory Road Safety, Operational and Intersection Improvements Allgood Road East Piedmont Road to Allgood Road/Scufflegrit Road Rockcrest Dr hill cut Beech Haven Trail Ivy Ridge Drive to Winchester Trail Consultant Selection Jul-06 Nov-08 Feb-10 Aug-07	Expand ATMS by installing advanced technology.		Apr-07			2007		
Long-range and short-range transportation studies to support project development SAFETY/OPERATIONAL - Roadway Safety Acworth Due West Road Nance Road to Burnt Hickory Road Safety, Operational and Intersection Improvements Allgood Road East Piedmont Road to Allgood Road/Scufflegrit Road Rockcrest Dr hill cut Beech Haven Trail Ivy Ridge Drive to Winchester Trail Ivy Ridge Drive to Winchester Trail	Phases 5 and 6		May-06	X		Apr-07		
Acworth Due West Road Nance Road to Burnt Hickory Road Safety, Operational and Intersection Improvements Allgood Road East Piedmont Road to Allgood Road/Scufflegrit Road Rockcrest Dr hill cut Beech Haven Trail Ivy Ridge Drive to Winchester Trail Consultant Selection Jul-06 Nov-08 Feb-10 Feb-10 Feb-11 Jul-06 Aug-07	Long-range and short-range transportation studies		Nov-08			2008		
Nance Road to Burnt Hickory Road Safety, Operational and Intersection Improvements Allgood Road East Piedmont Road to Allgood Road/Scufflegrit Road Rockcrest Dr hill cut Beech Haven Trail Ivy Ridge Drive to Winchester Trail Selection Jul-06 Feb-10 Feb-10 Feb-10 Feb-11 Jul-06 Aug-07	SAFETY/OPERATIONAL - Roadway Safety							
East Piedmont Road to Allgood Road/Scufflegrit Road Rockcrest Dr hill cut Beech Haven Trail Ivy Ridge Drive to Winchester Trail Ivy Ridge Drive to Winchester Trail Ivy Ridge Drive to Winchester Trail	Nance Road to Burnt Hickory Road Safety, Operational and Intersection Improvements		Jul-06	X		Feb-10		
Ivy Ridge Drive to Winchester Trail Jul-06 Aug-07	Allgood Road East Piedmont Road to Allgood Road/Scufflegrit Road Rockcrest Dr hill cut		Nov-08			Feb-11		
	Beech Haven Trail Ivy Ridge Drive to Winchester Trail Safety/Oper-Improve Hor Curve to meet Design Speec		Jul-06			Aug-07		

6/23/2006 10:30 AM Page 2 of 9

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
Bell Ferry Road I-575 to North Cobb Parkway (US41)		Aug-08	E	I A	Feb-12	E	E
Intersection Improvements Canton Road Canton Road Connector to Cherokee County Corridor Improvements - Shoulders and Intersections	Consultant Selection	Jul-06	X		May-11		
Childers Road Shallowford Road to Fulton County Shoulder and intersection improvements		May-08			Feb-10		
County Line Road Mars Hill Road (SR 176) to Due West Road Safety/Operational Improvements - Includes 2 Bridges		Jan-07			Feb-10		
Gus Robinson Road Macland to end of street Safety and Operational Improve - rural shldrs (no C&G)		May-09			May-11		
Hamilton Road Paul Samuel Road to Naples View Safety/Oper - Improve Horiz.curve to meet design speed	In-House Design	Jul-06	X		Aug-07		
Hickory Grove Road Baker Road to Wade Green Road Safety and Operational Improvements		Aug-08			Nov-10		
Hiram-Lithia Springs Road Powder Springs-Dallas Road to Humphries Hill Safety and Operational Improvements		May-09			Nov-11		
Jamerson Road / Wigley Road Lee Waters Road to Sandy Plains Road Safety and Op. improve-3 lane rd with rt turn lanes at intx		Aug-08			Nov-11		
Lower Roswell Road Roswell Street (SR 120) to Terrell Mill Road Safety/Operational Improvements		Apr-07			Aug-09		
Lower Roswell Road Davidson Road to Fulton County Line CO-349 & BP220		Apr-07			Aug-10		
Maxham Road Veterans Memorial Hwy (SR 8) to Old Alabama Rd Safety/Operational, Narrow 4-Lane and median	Consultant Contract	Apr-06	X		Aug-09		
Nance Road Acworth Due West to Old Hwy 41/Main Street Safety/Operational, bridge over Butler Creek		Jul-06			Feb-10		
North Booth Road Shiloh Road to Bells Ferry Road Shoulder and intersection improvements	Consultant Negotiations	Apr-06	X		Aug-08		
Old McEver Road Main Street to New McEver Road Safety and Operational Improve with Curb and Gutter		Oct-06			May-09		
Post Oak Tritt Road Holly Springs Road to Fulton County Safety and Operational Improve and 2 replace bridges	Design	Apr-06	X		Feb-08		
Queen Mill Road Veterans Memorial Highway to Mableton Parkway Safety and Operational Improvements		Jul-07			Aug-09		
Shallowford Road Johnson Ferry Road to Childers Road Hill cut at the Kroger/Publix entrance		May-08			Nov-09		
Shiloh Road/Shallowford Road Wade Green Road to Canton Road Safety/Op. improve 3-lane road with rt turn lanes at intx		Aug-08			Nov-11		
Smyrna Pdr Spgs/Benson Poole Rd Hicks Road to Windy Hill Road Intx realign at Benson Poole/Smyrna Pdr Spgs Rc	G :	May-09			Feb-12		
Terrell Mill Road Delk Road to Old Canton Road Delk/Paper Mill/Lower Roswell/Old Canton-Intx Improve	Construction	Underway	X	X	Underway	X	
West Sandtown Road Dallas Hwy to South of Macland Rd (to new soccer field) Corridor Improve-add turn lanes at various intxs		Aug-08			Nov-10		

6/23/2006 10:30 AM Page 3 of 9

PROJECT NAME Woodland Brook Drive Log Cabin Road to Paces Ferry Road Minor Safety Improvements - add curb and gutter	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
Woodlawn Drive Safety/Oper. Improve-bicycle improve and 2 hill cuts Johnson Ferry Road to Lower Roswell Road		Nov-08			Feb-10		
Wooten Lake Road Wade Green Road to Shiloh Road Shoulder and intersection improvements	Consultant Contract	Apr-06	Х		Aug-08		
SAFETY/OPERATIONAL - Intersection Safety/Operational Impro	vements						
Atlanta Road at Paces Ferry Road Add Dual Left-turn Lanes Southbound Atlanta Road	Concept	Jul-06	Х		Feb-08		
Austell Pdr Spgs Rd @ Clay Rd Realignment and Safety Improvements		Feb-08			Aug-09		
Austell Rd at East West Conn Add 3rd Thru Lane and Dual Lefts on East West Conn	Consultant Selection	Apr-06	Х		Feb-08		
Austell Road @ Pat Mell Road Realign Pat Mell to line up with apartment entrance	Design	Apr-06	Х		Feb-08		
Austell Rd@Roberta Dr/Cochran Rd Improve Alignment	Design	May-06	Х		Feb-08		
Barrett Pkwy@Cobb Place Blvd(East) Intersection Improvements	Property Acquisition	Underway	Х	X	Nov-06		
Blair Br Rd@Oak Ridge Rd/Six Flags Dr Realignment and Safety Improvements		Feb-08			Aug-09		
Bob Cox Rd at Dallas Hwy(SR 120) Install Southbound Right-turn Lane on Bob Cox Road	Design	Apr-06	Х		Nov-06		
Burnt Hickory Road at Due West Road Realignment and Safety Improvements		Nov-07			May-09		
Burnt Hickory Rd at Mount Calvary Rd Install a northbound right turn lane on Mount Calvary Rd		May-08			May-09		
Burnt Hickory Road @ Stout Parkway Realignment and Safety Improvements		Aug-08			Feb-10		
Chastain Road @ Bells Ferry Road Add right turn lanes	Design	Apr-06	X		May-07		
Cooper Lake Rd @ King Springs Rd Improve intx sight dist to remove f\flasher; add SE channelized rt turn; lengthen eastbound It turn; poss sig		Nov-08			May-10		
Cumberland Blvd@Cumberland Transfer Ctr Median Safety Improvements		Jul-07			Feb-08		
Dallas Hwy/SR 120 at Casteel/Old Hamilton Rd Add Northbound Right-Turn Lane	Construction	Underway	Х	X	Underway	X	
Dallas Hwy/120 at Poplar Spgs Rd/Holland Rd Realign Intersection and Install Traffic Signal		Apr-07			Aug-08		
Due West Rd at Old Hamilton Road Realign Intersection and install Traffic Signal		Apr-07			Aug-08		
East West Connector @ Fontaine Road Add eastbound acceleration Lane at East West Conn		Nov-07			Nov-08		

6/23/2006 10:30 AM Page 4 of 9

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
East West Connector at Hicks Road Add Right-Turn Lanes Northbound and Southbound	Concept	Jul-06	X		May-08		
Floyd Road @ Clay Road Intersection Improvements	Concept	Jul-06	X		Feb-08		
Hickory Grove Road @ New McEver Road Add Turn Lanes; Possible Traffic Signal		Aug-08			Aug-10		
Johnson Ferry Road @ Sewell Mill Road Add dual Left Turns N; Include Sewell Mill Rd at Pine Rd Intersection Improvements		Feb-08			Nov-09		
Kennesaw Due W/Acworth Due W/Due West Improve Turn Lane		Nov-08			Aug-10		
Macland Rd/Bullard Rd @ Corner/Florence Rd Convert Bullard to Rt in Rt out with Rt Turn Lane Upgrade Sigs and Imp app grades for Macland at Corner	GDOT Design	Underway	X		Nov-07		
Mars Hill Road Intersection Improvements	Design	Jul-07	X		Aug-09		
Mars Hill Road @ Due West Road Add Turn Lanes		Jul-07			Aug-09		
Mars Hill Road @ Giles / Hill Road Add Left and Right Turn Lanes - Improve Sight Distance	Design	Underway	X		Nov-07		
Mars Hill Road @ Hadaway Road Add Left Turn Lanes on Mars Hill Road	Design	Underway	X		Nov-07		
Mars Hill Road @ Nichols Road Add Left and Right Turn Lanes	Design	Underway	X		Nov-08		
Midway Road @ Luther Ward Road Realignment and Safety Improvements	Construction	Underway	X	X	Underway	Χ	
Old Alabama Road @ Cardell Road Add Eastbound Right Turn Lane	In-House Design	Underway	X		Nov-07		
Old Dallas Road at Holland Rd Align Holland with Old Dallas at 90 Degrees		Apr-07			Aug-08		
Old Highway 41 @ McCollum Parkway Extend Northbound Right Turn Lane on Old Highway 41	Construction Bid	Underway	X	X	Jun-06		
Powder Springs Road @ Cheatham Hill Road Add Right Turn Lane	Design	Jul-07	X		Aug-08		
Roswell Road (SR 120) at Old Canton Road Add Capacity on Old Canton Road		Jan-07			Aug-08		
Sandy Plains Road at East Piedmont Road Add Dual Left-turn Lanes an Right-turn Lanes	Consultant Selection	Apr-07	X		May-09		
Shallowford Road @ McPherson Road Realign and Add Turn Lanes		Nov-07			Feb-09		
Six Flags Road @ Riverside Parkway Add Lt Turn EB and WB; Add EB Rt Turn Lane; Possible Traffic Signal		May-08			Nov-09		
South Gordon Road @ Pisgah Road Add Lt Turn Lane; remove flasher; Improve St Distance		Feb-09			Aug-10		
Spring Road @ Campbell Road Intersection Improvements		Nov-09			Nov-11		

6/23/2006 10:30 AM Page 5 of 9

PROJECT NAME Stilesboro Road Intersection Improvements	Project Phase Consultant	Scheduled Begin Engineering	X Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
Acworth Due West Road to Shillings Road	Contract	Jul-06	^		Aug-09		
Villa Rica Road @ Bullard Road Intersection Improvements	Construction	Underway	X	X	Underway	X	
Villa Rica Road @ Casteel Road Intersection Improvements	Construction	Underway	Х	X	Underway	X	
West Sandtown Road at Villa Rica Road Intersection Improvements		Jan-07			May-08		
SAFETY/OPERATIONAL - School Zone Safety		<u> </u>					
Acworth Elementary School & Barber MS Repave and Improve Cantrell Road		Nov-08			May-10		
Austell Elementary School Traffic and Safety Improvements	Construction	Underway	X	X	Underway	X	
Awtrey Middle School Improve Access to School for Car/Buses@Nowlin Rd		Nov-08			Nov-09		
Baker Elementary School Improve Driveway		Jul '06			Feb-07		
Birney Elementary School Additional Turn Lanes		Oct '06			Nov-07		
Dodgen Middle School Improve Turn Lanes on Bill Murdock	Concept	May-06	X		Aug-08		
Durham MS and Frey Elementary School Additional Turn Lanes		Nov-07			May-09		
East Valley Elementary School Site Ingress/Egress Improvements		Feb-08			Feb-09		
Harmony Leland Elementary School Sidewalks, Acceleration, and Deceleration Lanes		May-09			May-10		
Kell High School Improve Signals and Traffic Patters		Nov-08			Feb-11		
LaBelle Elementary School Sidewalks		Nov-07			Nov-08		
Mabry Middle School Sidewalks		May-09			May-10		
McEachern High School Intx Improves at New Macland Rd @ Gaydon Rd		Nov-07			Nov-08		
Murdock Elementary School Improve Access and Turn Lanes		Nov-08			Nov-09		
Northwest Elementary School Old Stilesboro Road Existing Road Improvements (Site to be Determined)	Consultant Selection	Jan-07	X		May-08		

6/23/2006 10:30 AM Page 6 of 9

	П	1	1		г		
PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
Pine Mountain Middle and Hayes Elementary							
Improve capacity at Kennesaw Due West Road		Nov-07			May-09		
Pitner Elementary School							
Reconfiguration; Turning Lanes		May-09			May-10		
Pope High School							
Improve School Driveway		Nov-07			Aug-08		
Russell Elementary School							
Additional Turn lanes		Jan-07			Aug-08		
Shallowford Falls Elementary School							
Improve driveway Access off Lassiter Road		Nov-07	1		Nov-08		
South Cobb High School							
Sidewalks on Clay Road		Nov-07			Nov-08		
Teasley Elementary School							
Turn Lane, Additional Entrance/Queuing Lanes		Jul-06			Dec-06		
Varner Elementary School							
Turn Lane, Additional Entrance / Queuing Lanes		Aug-09			Feb-11		
Walton High School							
Improve St Dist/Add Lt Turn in the WB Lane/Realign/add		Feb-08			Feb-09		
Dual LT Lanes Johnson Fy							
West Cobb High School #2, SR 92	Consultant		.,				
Pitner Rd - Exist Rd Improve, Site to be Determined	Selection	Jan-07	Х		May-08		
Wheeler High School							
Site Ingress/Egress Improvements		Nov-07			Nov-08		
INFRASTRUCTURE PRESERVATION - Bridge Rehab/Replace	cement						
Bells Ferry Road over Noonday Creek Trib	Consultant						
Bridge Replacement	Selection	May-09	X		Nov-10		
Booth Road over Oiley Creek Tributary							
Bridge Replacement		Feb-08			Feb-09		
Burnt Hickory Road over Mud Creek	In-House						
Bridge Rehabilitation	Engineering	Jan-07	X		May-07		
Candy Lane over Olley Creek	In-House		_				
Bridge Rehabilitation	Engineering	Apr-06	Х		Aug-06		
Canton Road over Little Noonday Creek							
Bridge Replacement		May-08			Feb-10		
Cheatham Hill Rd over Ward Creek							
Bridge Rehabilitation/Widening		Jan-07			May-08		
			_	_			_

6/23/2006 10:30 AM Page 7 of 9

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
Collins Blvd over Buttermilk Creek Bridge Replacement		Apr-07			Nov-07		
Collins Road over Little Allatoona Creek Bridge Rehabilitation	In-House Engineering	May-08	X		May-09		
Columns Drive over Sope Creek Bridge Rehabilitation	In-House Engineering	Nov-07	X		May-08		
Concord Road over Silver Comet Trail Bridge Replacement	GDOT Design	Jun-06	X		May-08		
Flint Hill Road over Olley Creek Bridge Replacement	Consultant Negotiations	Apr-06	X		Aug-07		
Garrett Road over Powder Springs Creek Bridge Replacement		Jul-07			Feb-09		
Hambry Road over Clark Creek Bridge Replacement		Jul-07			May-09		
Hermi Ped. Bridge on Paces Fy over Chatt Bridge Engineering	Concept	Apr-06	X		2007		
Hiram-Lithia Springs Rd over Sweetwater Crk Bridge Replacement		Jul-06			Aug-08		
Holloman Road over Sweetwater Creek Bridge Rehabilitation	In-House Engineering	Jan-07	X		May-07		
Holly Springs Road over Sewell Creek Trib Bridge Replacement		Aug-09			May-11		
Hurt Road over Olley Creek Bridge Rehabilitation	In-House Engineering	Apr-06	X		Aug-06		
Indian Hills Drive over Sope Creek Bridge Rehabilitation	In-House Engineering	Aug-08	X		Feb-09		
John Ward Road over Mud Creek Bridge Rehabilitation	In-House Engineering	Feb-09	X		May-09		
Luther Ward Road over Mud Creek Tributary Bridge Rehabilitation	In-House Engineering	Feb-09	X		May-09		
Macedonia Road over Noses Creek Bridge Rehabilitation	In-House Engineering	Jan-07	X		May-07		
Midway Road over Allatoona Creek Tributary Bridge Replacement		Nov-08			Nov-09		
Mount Calvary Road over Noses Creek Bridge Replacement		May-09			Nov-10		

6/23/2006 10:30 AM Page 8 of 9

PROJECT NAME	Project Phase	Scheduled Begin Engineering	Begin Engineering	Begin Property Acqusition	Scheduled Construction Bid	Begin Construction	End Construction
New Chastain Road over Noonday Creek Bridge Rehabilitation		Feb-09			May-09		
North Church Lane over CSX Railroad Bridge Replacement	Consultant Contract	Apr-06	X		Feb-08		
Oglesby Road over Powder Springs Creek Bridge Replacement		Feb-08			Nov-09		
Old Hwy 41/Kennesaw Mtn NBP over CSX RR Bridge Replacement	Consultant Negotiations	Apr-06	Х		Nov-07		
Olive Springs Rd over Nickajack Ck Trib Bridge Replacement		Nov-07			Feb-09		
Paper Mill Road over Sope Creek Bridge Replacement		May-08			Feb-11		
Rock Bridge Road over Noonday Crk Trib Bridge Replacement		Nov-07			Feb-09		
Sewell Mill Road over Sewell Creek Bridge Rehabilitation / Bridge Widening		Nov-09			May-11		
Stout Parkway over Gothards Creek Bridge Rehabilitation	In-House Engineering	Jan-07	X		May-07		
Worley Drive over Little Noonday Creek Bridge Replacement	Consultant Selection	Oct-06	X		Feb-08		
MUNICIPAL PROJECTS Humphries Hill at C.H. James Parkway City of Austell Intersection Improvements	Consultant Contract	May-06	X		2007		

6/23/2006 10:30 AM Page 9 of 9